

EXHIBIT 1

UNITED STATES DISTRICT COURT
SOUTHERN DISTRICT OF NEW YORK

-----X
AMERICAN UNIVERSITY OF ANTIGUA
COLLEGE OF MEDICINE

Petitioner,

-against-

LEEWARD CONSTRUCTION COMPANY, LTD.


Respondent.
-----X

Case No.
ECF Case

**NOTICE OF PETITION/
MOTION TO CONFIRM
ARBITRATION AWARD**

PLEASE TAKE NOTICE that upon the Verified Petition of American University of Antigua College of Medicine ("AUA") and the Memorandum of Law in support thereof, Petitioner American University of Antigua College of Medicine will petition and move this Court for an order pursuant to the Convention on the Recognition and Enforcement of Foreign Arbitral Awards, 9 U.S.C. §201 et seq., at the United States District Court for the Southern for the Southern District of New York, 500 Pearl Street, New York, New York for an order confirming a Partial Final Arbitration Award, certified September 18, 2014 and for entry of a money judgment against the Respondent, Leeward Construction Company, Ltd, and in favor of Petitioner AUA in the amount stated in the Award.

Dated: October 17, 2014
New York, New York



Leonard A. Sclafani, Esq.
Law Offices of Leonard A. Sclafani, Esq.
1 Battery Park Plaza, 33rd Floor
New York, NY 10004
Telephone: (212) 696-9880

UNITED STATES DISTRICT COURT
SOUTHERN DISTRICT OF NEW YORK

-----X
AMERICAN UNIVERSITY OF ANTIGUA
COLLEGE OF MEDICINE

Petitioner,

-against-

LEEWARD CONSTRUCTION COMPANY, LTD.

Respondents.
-----X

Case No.

(ECF Case)

Hon.

VERIFIED PETITION

Petitioner American University of Antigua College of Medicine (hereafter "AUA") petitions and moves this court pursuant to the Convention on the Recognition and Enforcement of Foreign Arbitral Awards, 9 U.S.C. §201 et seq., for an order confirming a Partial Final Arbitration Award, certified September 18, 2014 and for entry of a money judgment against the Respondent and in favor of Petitioner for the amount stated in the Award: to wit, EC\$3,614,522.41/US \$1,344,588.35¹:\

THE PARTIES

1. Petitioner AUA is a corporation duly organized and existing under the laws of Antigua and Barbuda, with office and principal place of business at University Park, Jabberwock Beach Road, Coolidge, Antigua, W.I.
2. Respondent Leeward Construction Company, Ltd. (hereinafter, "Leeward") has asserted that it is a corporation organized and existing under the laws of Antigua and Barbuda, with an office and principal place of business at All Saints Road, St. Johns, Antigua, W.I. (, hereafter "Respondent").

¹ The Arbitration Tribunal awarded damages in Eastern Caribbean Dollars ("EC"). As of September 18, 2014, the conversion rate for Eastern Caribbean dollars to United States dollars is 0.3704 United States dollars for each Eastern Caribbean dollar, and United States dollar to Eastern Caribbean dollar is 2.700 Eastern Caribbean dollars for each United States dollar. See <http://www.likeforex.com>. For purposes of this Petition/Motion, the Petitioner will reference the award going forward in both United States Dollars and Eastern Caribbean Dollars.

JURISDICTIONAL STATEMENT

3. This Court has jurisdiction over this proceeding pursuant to the Convention on the Recognition and Enforcement of Foreign Arbitral Awards, 9 U.S.C. §203 (the "Convention").
4. This Court also has jurisdiction over the proceeding pursuant to 28 U.S.C. §1331 in that this action arises under a treaty of the United States; to wit, the Convention.

VENUE

5. Pursuant to 9 U.S.C. §204 and 28 U.S.C. §1391(b)(2) and (3), venue is proper in the United States District Court for the Southern District of New York because there is no district in which this action otherwise may be brought and Leeward is subject to the Court's personal jurisdiction over it in this action, having availed itself of this Court in a related arbitration and having retained counsel in this District to represent it in both that and the instant arbitration and because a substantial part of the monies in controversy in this action are located in this District.

FACTS

6. On September 25, 2008, Leeward, as contractor, and the AUA, as owner, executed a contract for the construction of a medical school in Coolidge, Antigua (the "Contract"). Section 4.6 of the General Conditions to the Contract contains an arbitration agreement that reads as follows:

§4.6 ARBITRATION

§ 4.6.1 Any Claim arising out of or related to the Contract, except Claims relating to aesthetic effect and except those waived as provided for in Sections 4.3.10, 9.10.4 and 9.10.5, shall, after decision by the Architect or 30 days after

submission of the Claim to the Architect, be subject to arbitration.

§ 4.6.2 Claims shall be decided by arbitration which, unless the parties mutually agree otherwise, shall be in accordance with the Construction Industry Arbitration Rules of the American Arbitration Association currently in effect. The demand for arbitration shall be filed in writing with the other party to the Contract and with the American Arbitration Association, and a copy shall be filed with the Architect. Location of any Arbitration will be Antigua.

7. A copy the Contract containing the above quoted arbitration agreement is annexed hereto as Exhibit A.
8. On February 7, 2013, Leeward commenced an arbitration proceeding with the American Arbitration Association International Center for Dispute Resolution (hereinafter the "AAA") for the arbitration of claims that it asserted against AUA arising out of and related to the Contract. Pursuant to the Construction Industry Rules of American Arbitration Association, the AAA appointed a panel of three arbitrators to hear and determine the claims.
9. Through its Statement of Claim in the arbitration (Exhibit B), Leeward sought an award from AUA of EC\$83,059.56/US\$30,762, which sum Leeward claims was owed it as a result of an alleged "mis-tabulation" of monies due it from AUA as Antigua and Barbuda Sales Tax ("ABST") in connection with its work as general contractor on the construction of AUA's medical school.
10. On February 27, 2013, AUA served and filed its Answer and Counterclaims to Leeward's Statement of Claim through which AUA denied that Leeward was entitled to the sums it

sought and, itself, sought an award against Leeward in the sum of EC\$3,614,522.41/US\$1,344,588.35 for reimbursement of ABST that it had remitted to Leeward during the construction of the school and to which AUA asserted Leeward had no entitlement or right to collect or receive from AUA.


11. Subsequently, with the permission of the arbitrator, AUA amended its Answer and Counterclaims to include counterclaims for damages based on defects in Leeward's work (the "Construction Defects Claims").
12. Copies of AUA's Answer and Counterclaims and Amended Counterclaims are annexed to hereto as Exhibits C and D respectively.
13. Thereafter, both parties moved the Arbitrators for, essentially, summary judgment. Leeward sought to have AUA's defenses to its claim and all of AUA's counterclaims stricken on various grounds including res judicata and waiver; AUA sought an award striking both Leeward's claim against AUA and Leeward's defenses to AUA's counterclaims for reimbursement of ABST and directing that Leeward pay AUA the sums that it had paid Leeward as ABST as above set forth.
14. Initially, the Arbitrators denied both motions on the ground that there existed issues of fact that could not be resolved through motion practice (A copy of the Arbitrators' "Decision on the Parties' Dispositive Motions and Related Counterclaims" pursuant to which the respective motions of the parties were initially denied is annexed to the Petition herein as Exhibit E).
15. Thereafter, the Arbitrators conducted additional proceedings, and with the consent of the parties, reviewed their initial Decision and, based on them, determined to

reconsider their initial Decision.

16. By Partial Final Award certified September 18, 2014, ultimately, the Arbitrators denied Leeward's dispositive motion and granted AUA's motion. Pursuant to the Partial Final Award, the Arbitrators found that there was no merit to Leeward's claim against AUA or to Leeward's defenses to AUA's counterclaims for reimbursement of ABST that it had paid to Leeward and directed Leeward to pay damages to AUA in the amount of EC\$3,614,522.41/US\$1,344,588.35.
17. A copy of the Partial Final Arbitration Award certified on September 18, 2014, is annexed herein as Exhibit F.
18. As a result, there remains to be arbitrated only AUA's Construction Defects Claims against Leeward and the parties' respective claims for costs of the arbitration.
19. Pursuant to the Partial Final Award and the Convention on the Enforcement of Foreign Arbitral Awards, 9 U.S.C. §201 et seq., AUA is entitled to Judgment against the Respondent, Leeward, in amount of EC\$3,614,522.41/US\$1,344,588.25, no part of which has been paid, although duly demanded.

WHEREFORE, for reasons set forth herein, Petitioner AUA petitions and moves this Court to confirm the Final Arbitration Award and enter a judgment against the Respondent in the sum of US\$1,344,588.35.

Dated: September 30, 2014
New York, New York




Leonard A. Scalfani, Esq.
Law Offices of Leonard A. Scalfani, Esq.
1 Battery Park Plaza, 33rd Floor
New York, NY 10004
Telephone: (212) 696-9880


VERIFICATION

Neal Simon, being first duly sworn, deposes and says:

I am president of petitioner named in the Petition herein. I have reviewed the Petition herein and know the contents thereof. The allegations set forth therein are true to my knowledge, information and belief based upon my personal knowledge and upon my review of the relevant books and records of the Petitioner.



Neal Simon

Sworn to before me this ¹⁶14th
Day of October 16, 2014


Notary Public

LEONARD A. SCLAFANI
Notary Public, State of New York
No. 02SC6120579
Qualified in Westchester County
Commission Expires December 20, 2018

EXHIBIT A



AMERICAN UNIVERSITY OF ANTIGUA

COLLEGE OF MEDICINE

FOR

AUA COLLEGE OF MEDICINE

PROJECT MANUAL (Contract)

VOLUME ONE
Contract Forms and
Conditions of Contract and Schedules

September 2008

American University of Antigua Contract Manual

AUA 000001



AIA® Document A101™ – 1997

Standard Form of Agreement Between Owner and Contractor where the basis of payment is a STIPULATED SUM

AGREEMENT made as of the 25 day of September
(In words, indicate day, month and year)

in the year of 2008

BETWEEN the Owner:
(Name, address and other information)

AUA College of Medicine
c/o Greater Caribbean Learning Center
New York, NY 10005

and the Contractor:
(Name, address and other information)

Leeward Construction Company Limited
All Saints Road, P.O. Box 1400
St. Johns, Antigua

The Project is:
(Name and location)

American University of Antigua
College of Medicine

The Architect is:
(Name, address and other information)

Sundaram Architects Pvt. Ltd.
No. 19 Kumara Krupa Road
Bangalore - 560001 India

ADDITIONS AND DELETIONS:

The author of this document has added information needed for its completion. The author may also have revised the text of the original AIA standard form. An *Additions and Deletions Report* that notes added information as well as revisions to the standard form text is available from the author and should be reviewed. A vertical line in the left margin of this document indicates where the author has added necessary information and where the author has added to or deleted from the original AIA text.

This document has important legal consequences. Consultation with an attorney is encouraged with respect to its completion or modification.

AIA Document A201-1997, General Conditions of the Contract for Construction, is adopted in this document by reference. Do not use with other general conditions unless this document is modified.

This document has been approved and endorsed by The Associated General Contractors of America.

The Owner and Contractor agree as follows.

AIA Document A101™ - 1997. Copyright © 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1967, 1974, 1977, 1991 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:24:55 on 09/24/2008 under Order No. 1000356699, which expires on 5/16/2009, and is not for resale.
User Notes: (1908669884)

AUA 000005

ARTICLE 1 THE CONTRACT DOCUMENTS

The Contract Documents consist of this Agreement, Conditions of the Contract (General, Supplementary and other Conditions), Drawings, Specifications, Addenda issued prior to execution of this Agreement, other documents listed in this Agreement and Modifications issued after execution of this Agreement; these form the Contract, and are as fully a part of the Contract as if attached to this Agreement or repeated herein. The Contract represents the entire and integrated agreement between the parties hereto and supersedes prior negotiations, representations or agreements, either written or oral. An enumeration of the Contract Documents, other than Modifications, appears in Article 8.

ARTICLE 2 THE WORK OF THIS CONTRACT

The Contractor shall fully execute the Work described in the Contract Documents, except to the extent specifically indicated in the Contract Documents to be the responsibility of others.

ARTICLE 3 DATE OF COMMENCEMENT AND SUBSTANTIAL COMPLETION

§ 3.1 The date of commencement of the Work shall be the date of this Agreement unless a different date is stated below or provision is made for the date to be fixed in a notice to proceed issued by the Owner.

(Paragraphs deleted)

Commencement Date is 1st May, 2008

§ 3.2 The Contract Time shall be measured from the date of commencement.

§ 3.3 The Contractor shall achieve Substantial Completion of the entire Work not later than the three hundred and sixty four (364) calendar days from the date of commencement, or as follows:

(Paragraphs deleted)

Portion of Work	Substantial Completion Date
Classroom Block	29/01/2009
Lab Block	06/03/2009
Service Block	29/01/2009
Library and Admin. Block	30/04/2009

, subject to adjustments of this Contract Time as provided in the Contract Documents.

3.3.1 Liquidated Damages

The Owner will suffer financial damage if the project is not substantially complete within the dates noted herein or any authorized extension thereof granted by the Architect in accordance with Article 8.3 of the General Conditions of the Contract.

The Contractor shall be liable for and shall pay or allow to the Owner due sum herein stipulated as fixed, agreed and Liquidated Damages for each calendar day of delay until the work is substantially complete.

One Thousand Five Hundred US Dollars (US\$1,500.00)

The owner may deduct any such sum (s) upon certification by the Architect from any monies due or to become due to the Contractor.

ARTICLE 4 CONTRACT SUM

§ 4.1 The Owner shall pay the Contractor the Contract Sum in current funds for the Contractor's performance of the Contract. The Contract Sum shall be *Twenty seven million four hundred thirty four thousand eight hundred twenty four EC dollars.*

(EC\$ 27,436,824.00) subject to additions and deductions as provided in the Contract Documents.

AIA Document A101™ - 1997 Copyright © 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1967, 1974, 1977, 1987, 1991 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:24:55 on 09/24/2008 under Order No. 1000356699, which expires on 5/16/2009 and is not for resale.

User Notes:

(1808669884)

§ 4.2 The Contract Sum is based upon the following alternates, if any, which are described in the Contract Documents and are hereby accepted by the Owner:
(Paragraphs deleted)

§ 4.3 Unit prices, if any, are as follows:

Description	Units	Price (\$ 0.00)
As contained in the Bills of Quantities (Volume 1 of Project Manual)		
The unit rates and other prices in the Project Manual shall determine the value of extra work or changes as applicable. They shall be considered complete including as appropriate all materials and equipment, labour, installation costs, overhead and profit and shall be considered uniformly for either additions or deductions subject to the provisions of Article 7 of the General Conditions of the Contractor.		

Note: Amounts included in the Contract Sum for Preliminaries/General conditions- 'Time-related recurring, setup and Management' Costs are to be based on actuals provided these are approved one week in advance by the Owner.

ARTICLE 5. PAYMENTS

§ 5.1 PROGRESS PAYMENTS

§ 5.1.1 Based upon Applications for Payment submitted to the Architect by the Contractor and Certificates for Payment issued by the Architect, the Owner shall make progress payments on account of the Contract Sum to the Contractor as provided below and elsewhere in the Contract Documents.

§ 5.1.2 The period covered by each Application for Payment shall be one calendar month ending on the last day of the month, or as follows:

§ 5.1.3 Provided that an Application for Payment prepared by the Contractor, agreed with the Owner and is received by the Architect not later than the Seventh (7th) day of a month, the Owner shall make payment to the Contractor not later than the twenty second (22nd) day of the same month. If an Application for Payment is received by the Architect after the application date fixed above, payment shall be made by the Owner not later than fifteen (15th) days after the Architect receives the Application for Payment.

§ 5.1.4 Each Application for Payment shall be based on the most recent schedule of values submitted by the Contractor in accordance with the Contract Documents. The schedule of values shall allocate the entire Contract Sum among the various portions of the Work. The schedule of values shall be prepared in such form and supported by such data to substantiate its accuracy as the Architect may require. This schedule, unless objected to by the Architect, shall be used as a basis for reviewing the Contractor's Applications for Payment.

§ 5.1.5 Applications for Payment shall indicate the measured works of each B/Q portion of the Work as of the end of the period covered by the Application for Payment.

§ 5.1.6 Subject to other provisions of the Contract Documents, the amount of each progress payment shall be computed as follows:

1. Take that portion of the Contract Sum properly allocable to completed Work as determined by multiplying the percentage completion of each portion of the Work by the share of the Contract Sum allocated to that portion of the Work in the schedule of values, less retainage of five (5 %). Pending final determination of cost to the Owner of changes in the Work, amounts not in dispute shall be included as provided in Section 7.3.8 of AIA Document A201-1997;
2. Add that portion of the Contract Sum properly allocable to materials and equipment delivered and suitably stored at the site for subsequent incorporation in the completed construction (or, if approved

AIA Document A101™ - 1997. Copyright © 1915, 1918, 1925, 1937, 1951, 1958, 1981, 1983, 1987, 1974, 1977, 1987, 1991 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:24:55 on 09/24/2008 under Order No. 1000356699_1 which expires on 5/15/2009, and is not for resale.
User Notes: (1908669884)

in advance by the Owner, suitably stored off the site at a location agreed upon in writing), less retainage of five (5 %) ;

- 3 Subtract the aggregate of previous payments made by the Owner; and
- 4 Subtract amounts, if any, for which the Architect has withheld or nullified a Certificate for Payment as provided in Section 9.5 of AIA Document A201-1997.

§ 5.1.7 The progress payment amount determined in accordance with Section 5.1.6 shall be further modified under the following circumstances:

- 1 Add, upon Substantial Completion of the Work, a sum sufficient to increase the total payments to ninety seven and one half percent (97½%) of the Contract Sum, less such amounts as the Architect shall determine for incomplete Work, retainage applicable to such work and unsettled claims; and (Section 9.8.5 of AIA Document A201-1997 requires release of applicable retainage upon Substantial Completion of Work with consent of surety, if any.)
- 2 Add, if final completion of the Work is thereafter materially delayed through no fault of the Contractor, any additional amounts payable in accordance with Section 9.10.3 of AIA Document A201-1997.
- 3 Provided that any part of the works is certified as substantially complete in accordance with article 9.8 of the General Conditions and before the completion of the whole of the works then the retention shall be reduced by the proportional value of the works complete relative to the value of the whole works.

§ 5.1.8 Reduction or limitation of retainage, if any, shall be as follows:
(Paragraphs deleted)

1. Limit of - 5% Contract Sum
2. Release of Retention - 50% upon Certificate of Substantial Completion

§ 5.1.9 Except with the Owner's prior approval, the Contractor shall not make advance payments to suppliers for materials or equipment which have not been delivered and stored at the site.

A Mobilisation Advance, equal to 12% of the contract sum (less advances issued at time of contract signing), will be paid within 7 days of receipt of an executed copy of this agreement. The arrangement/formula for pay back of this advance shall be in equal installments resulting in the advance being paid back in its entirety 3 months prior to Substantial Completion of the library works. Prior to release of this payment a detailed breakdown of expenditure against this advance is to be submitted to the Owner. Subsequent advance payments for major material order will be considered on an "as needed" basis conditional upon receipt of supporting documentation.

An option to secure an Advance Payment Bond in the amount of the Mobilisation payment is to be priced and submitted to the Owner for review.

§ 5.2 FINAL PAYMENT

§ 5.2.1 Final payment, constituting the entire unpaid balance of the Contract Sum, shall be made by the Owner to the Contractor when:

- 1 the Contractor has fully performed the Contract except for the Contractor's responsibility to correct Work as provided in Section 12.2.2 of AIA Document A201-1997, and to satisfy other requirements, if any, which extend beyond final payment; and
- 2 a final Certificate for Payment has been issued by the Architect.

§ 5.2.2 The Owner's final payment to the Contractor shall be made no later than 30 days after the issuance of the Architect's final Certificate for Payment, or as follows:

AIA Document A101™, 1997. Copyright, © 1915, 1918, 1925, 1937, 1951, 1956, 1961, 1963, 1967, 1974, 1977, 1987, 1991 and 1997, by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA Software at 13:24:55 on 09/24/2008 under Order No. 1000356699, 1 which expires on 5/16/2009, and is not for resale.
User Notes: (1908669884)

ARTICLE 6 TERMINATION OR SUSPENSION

§ 6.1 The Contract may be terminated by the Owner or the Contractor as provided in Article 14 of AIA Document A201-1997.

§ 6.2 The Work may be suspended by the Owner as provided in Article 14 of AIA Document A201-1997.

ARTICLE 7 MISCELLANEOUS PROVISIONS

§ 7.1 Where reference is made in this Agreement to a provision of AIA Document A201-1997 or another Contract Document, the reference refers to that provision as amended or supplemented by other provisions of the Contract Documents.

§ 7.2 Payments due and unpaid under the Contract shall bear interest from the date payment is due at the rate stated below, or in the absence thereof, at the legal rate prevailing from time to time at the place where the Project is located.

(Insert rate of interest agreed upon, if any.)

() per annum

(Usury laws and requirements under the Federal Truth in Lending Act, similar state and local consumer credit laws and other regulations at the Owner's and Contractor's principal places of business, the location of the Project and elsewhere may affect the validity of this provision. Legal advice should be obtained with respect to deletions or modifications, and also regarding requirements such as written disclosures or waivers.)

§ 7.3 The Owner's representative is:
(Name, address and other information)

LT Col Roche Anthony/ Mr. Corey Greenberg

§ 7.4 The Contractor's representative is:
(Name, address and other information)

Mr. Neil Dickinson

§ 7.5 Neither the Owner's nor the Contractor's representative shall be changed without ten days written notice to the other party.

§ 7.6 Other provisions:

ARTICLE 8 ENUMERATION OF CONTRACT DOCUMENTS

§ 8.1 The Contract Documents, except for Modifications issued after execution of this Agreement, are enumerated as follows:

§ 8.1.1 The Agreement is this executed 1997 edition of the Standard Form of Agreement Between Owner and Contractor, AIA Document A101-1997.

§ 8.1.2 The General Conditions are the 1997 edition of the General Conditions of the Contract for Construction, AIA Document A201-1997.

§ 8.1.3 The Supplementary and other Conditions of the Contract are those contained in the Project Manual dated September 2008, and are as follows

Int. AIA Document A101™ - 1997. Copyright © 1916, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1967, 1974, 1977, 1987, 1991 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:24:55 on 08/24/2008 under Order No. 1000356699_1 which expires on 5/16/2009, and is not for resale.

User Notes:

(1908669884)

Document Title Pages
 SUPPLEMENTARY CONDITIONS - Clause 1-24 A101 6-10

§ 8.1.4 The Specifications are those contained in the Project Manual dated as in Section 8.1.3, and are as follows:
(Either list the Specifications here or refer to an exhibit attached to this Agreement.)

(Table deleted)

§ 8.1.5 The Drawings are as follows, and are dated unless a different date is shown below:
(Either list the Drawings here or refer to an exhibit attached to this Agreement.)

REFER TO 'LIST OF DRAWINGS' contained in the PROJECT MANUAL

(Table deleted)

§ 8.1.6 The Addenda, if any, are as follows:

Number	Date	Pages
--------	------	-------

Portions of Addenda relating to bidding requirements are not part of the Contract Documents unless the bidding requirements are also enumerated in this Article 8.

§ 8.1.7 Other documents, if any, forming part of the Contract Documents are as follows:

(List here any additional documents that are intended to form part of the Contract Documents. AIA Document A201-1997 provides that bidding requirements such as advertisement or invitation to bid, Instructions to Bidders, sample forms and the Contractor's bid are not part of the Contract Documents unless enumerated in this Agreement. They should be listed here only if intended to be part of the Contract Documents.)

Bills of Quantities

Advance Payment Bond (if option accepted by owner via change order)

Performance Bond (if Option accepted by owner via change order)

SUPPLEMENTARY CONDITIONS

1. GENERAL:

The General Conditions of the Contract shall be A.I.A. Document A201, 1997 Edition, except as hereafter modified by these Supplementary Conditions.

2. Reference Article 2, Clause 2.1.2:

Delete Clause 2.1.2 in its entirety.

3. Reference Article 3, Clause 3.6 ADD Sub-Paragraphs 3.6.2-5:

3.6.2 The project is not subject to Antiguan import permits and payments of custom duties upon goods, material and equipment delivered for use in the work. This includes any applicable CST.

3.6.3 The Contractor shall be responsible for obtaining clearance through Customs for any such material and equipment purchased by him for use in the works and the Owner shall endorse such clearance requirements.

3.6.4 The Contractor will be responsible for handling or moving equipment and/or material to the job site except those purchased directly by the Owner.

Init.

AIA Document A101™ - 1997. Copyright © 1915, 1918, 1925, 1937, 1961, 1958, 1961, 1963, 1967, 1974, 1977, 1987, 1991 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:24:55 on 09/24/2008 under Order No.1000356699, which expires on 5/15/2009, and is not for resale.
 User Notes: (1908669884)

3.6.5 Equipment and/or material purchased in the Antigua wherein the purchase price includes duty, such duty shall be borne by the Contractor. Where required, the Contractor shall pay duty upon equipment and/or materials imported into Antigua which do not or will not become a permanent part of the work.

4. Reference Article 3, Clause 3.7 Sub-Paragraph 3.7.1:

Delete as written and insert in lieu thereof the following:

3.7.1 The Owner will secure and pay for the Government Building Permit. All other permits and licences necessary for the proper execution and completion of the work shall be secured and paid for and maintained as a responsibility of the Contractor.

5. Reference Article 3, Clause 3.8 Sub-Paragraph 3.8.2:

Delete as written and insert in lieu thereof the following:

3.8.2 Unless otherwise provided in the Contract Documents:

- .1 materials and equipment under an allowance shall be selected promptly by the Owner to avoid delay in the Work;
- .2 allowances shall cover the cost to the Contractor, less any applicable trade discount, of the materials and equipment required by the allowance delivered at the site and all applicable duties and taxes together with the Contractor's costs for unloading and handling on the site, labour installation costs, overhead, profit and other expenses. Where such allowances cover work to be carried out by specialist sub-contractors, these allowances shall include the handling costs on the site, labour installation costs, overhead, profit and other expenses of such sub-contractors.
- .3 whenever costs are more than or less than allowances, the Contract Sum shall be adjusted accordingly by Change Order. The amount of the Change Order shall reflect the difference between actual costs and the allowances under Clause 3.8.2.2.
- .4 the Contractor shall include for carrying out works under a Cash Allowance in his Construction Schedule.

6. Reference Article 4, Clause 4.3.9:

Delete Clause 4.3.9 in its entirety.

7. Reference Article 4, Clause 4.4. Amend Sub-Paragraphs 4.4.1, 4.4.5 & 4.4.6:

Delete all references to "Mediation".

8. Reference Article 4, Clause 4.4-Delete Sub-Paragraph 4.4.8.

9. Delete Clause 4.5 in its entirety.

AIA Document A101™ - 1997. Copyright © 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1967, 1974, 1977, 1987, 1991 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 1324.55 on 09/24/2008 under Order No. 1000356699 which expires on 5/16/2009, and is not for resale.

User Notes:

10. **Reference Article 4, Clause 4.6. Amend Sub-Paragraphs 4.6.1 & 4.6.2:**
- 4.6.1 Delete "Prior to arbitration..... with the provisions of Paragraph 5.4" in its entirety.
- 4.6.2 Delete "not resolved by mediation" from first sentence.
11. **Reference Article 8, Clause 8.2.2**
- 8.2.2 Delete references to 'mechanics lien'
12. **Reference 8.3, Clause 8.3.1**
- Delete reference to "Mediation".
13. **Reference Article 9, Clause 9.6 ADD Paragraph 9.6.8:**
- 9.6.8 The Contractor, upon receipt of each progress payment from the Owner, shall promptly furnish the Owner with a receipt indicating the amount paid and the date payment was received.
14. **Reference Article 11, Clause 11.1 Sub-Paragraph 11.1.1.6:**
- Delete as written and insert in lieu thereof the following:
- 11.1.1.6 Claims for damages because of bodily injury, death of any person or property damage arising out of the ownership, maintenance or use of any motor vehicle either on or off the site including motor vehicles using public highways; and
15. **Reference Article 11, Clause 11.1 ADD Sub-Paragraph 11.1.4:**
- 11.1.4 The Contractor shall in addition to the foregoing of Article 11.1 maintain such insurances as required by the Laws of Antigua and the Owner.
- .1 The Contractor shall maintain Liability cover at not less than the following limits:
- Bodily Injury & Accidental Death:
EC\$1,000,000 per occurrence.
- Property Damage: EC\$1,500,000 per occurrence.
- .2 The Contractor's liability insurance shall also include the interests of the Owner and un-named subcontractors in the work. The above noted interests to be endorsed on all other policies of insurance maintained by the Contractor in respect of the Work.
- .3 The Contractor's liability insurance shall incorporate the following "cross liability" clause into the policy wording:
- "It is hereby agreed and declared that for the purpose of this policy each of the parties comprising the insured shall be considered as a separate and distinct unit and the words "The Insured" shall be considered as applying to each party in the same manner as if a separate policy had been issued to each of the said parties

Int. AIA Document A101™ - 1997. Copyright © 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1967, 1974, 1977, 1987, 1991 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:24:55 on 03/24/2008 under Order No.1000356699_1 which expires on 5/16/2009, and is not for resale.

User Notes:

(1908669884)

8

and the company hereby agrees to waive all rights of subrogation or action which the company may have or acquire against either of the aforesaid parties arising out of any accident in respect of which any claim is made hereunder".

16. Reference Article 11, Clause 11.4, Paragraph 11.4.1 and Sub-Paragraphs 11.4.1.1 through 11.4.1.4:

Delete as written and insert in lieu thereof the following:

11.4.1

The Contractor shall purchase and maintain property insurance upon the entire Work at the site to the full insurable value thereof.

1

Such insurance shall be in a company or companies against which the Owner and/or his agents have no reasonable objection. This insurance shall include the interests of the Owner, the Owner's Agents, the Contractor, Sub-contractors and Sub-subcontractors in the Work and shall insure against the perils of fire and extended coverage and shall include "all risk" insurance for physical loss or damage including, without duplication of coverage, theft, vandalism and malicious mischief, collapse, falsework, temporary buildings and debris removal including demolition occasioned by enforcement of any applicable legal requirements, and shall cover reasonable compensation for Architect's and other appointed consultancy services and expenses required as a result of such insured loss.

2

If not covered under all risk insurance or otherwise provided in the Contract Documents, the Contractor shall effect and maintain similar insurance on portions of the Work stored off the site or in transit when such portions of the Work are to be included in an Application for Payment under Sub-Paragraph 9.3.2

3

If by the terms of this insurance any mandatory deductibles are required, or if the Contractor should elect, with the concurrence of the Owner, to increase the mandatory deductible amounts or purchase this insurance with voluntary deductible amounts, the Contractor shall be responsible for payment of the amount of the deductible in the event of a paid claim.

17. Reference Article 11, Clause 11.4, Paragraph 11.4.4: Delete entirely.

18. Reference Article 11, Clause 11.4, Paragraph 11.4.6:

Delete as written and insert in lieu thereof the following:-

11.4.6

The Contractor shall file two certified copies of all policies with the Owner before exposure to loss can occur. If the Owner is damaged by the failure of the Contractor to maintain such insurance and to so notify the Owner, then the Contractor shall bear all reasonable costs properly attributable thereto and such costs shall not be reimbursed by the Owner.

19. Reference Article 11, Clause 11.4 ADD Paragraph 11.4.11

11.4.11

The Contractor shall insure all materials and equipment to be incorporated in the project from the time of dispatch from the premises of the supplier or distributor until delivered to the project site for the full value thereof. Certificates of insurance shall be made available to the Owner upon request.

AIA Document A101™, 1997. Copyright © 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1967, 1974, 1977, 1987, 1991 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:24:55 on 09/24/2008 under Order No. 1000356699-1 which expires on 5/16/2009, and is not for resale. User Notes: (1908669884)

20. Reference Article 11, Clause 11.4 ADD Paragraphs 11.4.12 & 11.4.13

11.4.12 Notwithstanding the foregoing of Article 11.4 with regard to insuring against damage by hurricane, the Contractor, on becoming aware of a hurricane warning, is to take all reasonable precautions including securing loose materials and plant, protecting windows and other openings, etc., to minimize the damage likely to be caused thereby.

11.4.13 The cost to the Contractor of installing temporary hurricane protection to partially or substantially completed portions of the building shall be paid by the Owner on the basis of cost plus an agreed percentage to cover overhead and profit. Such amount shall be agreed between the Contractor and the Owner.

21. Reference Article 13, Clause 13.1 Sub-Paragraph 13.1.1:

Delete as written and insert in lieu thereof the following:

13.1.1 The Contract shall be governed by and construed according to the laws for the time being in force in Antigua.

22. Reference General Conditions, ADD Article 15

15.1 QUALITY AND QUANTITY OF THE WORK

15.1.1 The quality and quantity of the work included in the Contract Sum shall be deemed to be that which is shown upon the contract drawings and described in Project Manual Volumes One but nothing contained in these documents shall override, modify, or affect in any way whatsoever the application or interpretation of that which is contained in these conditions.

15.1.2 Any error in description or omission of items from the Project Manual shall not vitiate this contract but shall be corrected and deemed to be a change required by the Architect and Owner.

23. Reference General Conditions, ADD Article 16

16.1 IMMIGRATION

16.1.1 Attention of the Contractor is called to the Laws of Antigua as to require work and entry permits for persons entering the Country. The Contractor shall make any and all arrangements for such permits and assume full responsibility for compliance with such laws.

24. Reference General Conditions, ADD Article 17

17.1 HEADINGS

17.1.1 The headings to the clauses shall not form part of this contract or affect the interpretation thereof.

Init.

AIA Document A101™ - 1997. Copyright © 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1967, 1974, 1977, 1987, 1991 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 16:24:55 on 09/24/2008 under Order No. 1000356699-1 which expires on 5/16/2009, and is not for resale.

User Notes:

(190869884)

This Agreement is entered into as of the day and year first written above and is executed in at least three original copies, of which one is to be delivered to the Contractor, one to the Architect for use in the administration of the Contract, and the remainder to the Owner.

OWNER (Signature)

American University of Antigua

(Printed name and title)

LT COL RICHIE ANTONY

This Agreement entered into as of the day and year first written above

General Manager

CONTRACTOR (Signature)

Leeward Construction Co Ltd.

(Printed name and title)

NEIL DICKINSON

PROJECTS DIRECTOR

AIA Document A101™ - 1997. Copyright © 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1967, 1974, 1977, 1987, 1991 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:24:55 on 09/24/2008 under Order No. 1000356699, which expires on 5/16/2009, and is not for resale. User Notes: (1908669884)

AUA 000015

AIA® Document A201™ – 1997

General Conditions of the Contract for Construction

for the following PROJECT:
(Name and location or address):
American University of Antigua
College of Medicine

THE OWNER:
(Name and address):
AUA College of Medicine
c/o Greater Caribbean Learning Center
New York, NY 10005

THE ARCHITECT:
(Name and address):
Sundaram Architects PVT, Ltd.
No. 19 Kumara Krupa Road,
Bangalore 560-001
India

TABLE OF ARTICLES

- 1 GENERAL PROVISIONS
- 2 OWNER
- 3 CONTRACTOR
- 4 ADMINISTRATION OF THE CONTRACT
- 5 SUBCONTRACTORS
- 6 CONSTRUCTION BY OWNER OR BY SEPARATE CONTRACTORS
- 7 CHANGES IN THE WORK
- 8 TIME
- 9 PAYMENTS AND COMPLETION
- 10 PROTECTION OF PERSONS AND PROPERTY
- 11 INSURANCE AND BONDS
- 12 UNCOVERING AND CORRECTION OF WORK
- 13 MISCELLANEOUS PROVISIONS
- 14 TERMINATION OR SUSPENSION OF THE CONTRACT

ADDITIONS AND DELETIONS:

The author of this document has added information needed for its completion. The author may also have revised the text of the original AIA standard form. An *Additions and Deletions Report* that notes added information as well as revisions to the standard form text is available from the author and should be reviewed. A vertical line in the left margin of this document indicates where the author has added necessary information and where the author has added to or deleted from the original AIA text.

This document has important legal consequences. Consultation with an attorney is encouraged with respect to its completion or modification.

This document has been approved and endorsed by The Associated General Contractors of America

Init.

AIA Document A201™ – 1997. Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1966, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 09/24/2008 under Order No. 1000356699_1 which expires on 5/16/2009, and is not for resale.

User Notes:

(2404291990)

AUA 000016

INDEX

(Numbers and Topics in Bold are Section Headings)

Acceptance of Nonconforming Work

9.6.6, 9.9.3, 12.3

Acceptance of Work

9.6.6, 9.8.2, 9.9.3, 9.10.1, 9.10.3, 12.3

Access to Work

3.16, 6.2.1, 12.1

Accident Prevention

4.2.3, 10

Acts and Omissions

3.2, 3.3.2, 3.12.8, 3.18, 4.2.3, 4.3.8, 4.4.1, 8.3.1, 9.5.1, 10.2.5, 13.4.2, 13.7, 14.1

Addenda

1.1.1, 3.11

Additional Costs, Claims for

4.3.4, 4.3.5, 4.3.6, 6.1.1, 10.3

Additional Inspections and Testing

9.8.3, 12.2.1, 13.5

Additional Time, Claims for

4.3.4, 4.3.7, 8.3.2

ADMINISTRATION OF THE CONTRACT

3.1.3, 4.9, 9.5

Advertisement or Invitation to Bid

1.1.1

Aesthetic Effect

4.2.13, 4.5.1

Allowances

3.8

All-risk Insurance

11.4.1.1

Applications for Payment

4.2.5, 7.3.8, 9.2, 9.3, 9.4, 9.5.1, 9.6.3, 9.7.1, 9.8.5, 9.10, 11.1.3, 14.2.4, 14.4.3

Approvals

2.4, 3.1.3, 3.5, 3.10.2, 3.12, 4.2.7, 9.3.2, 13.4.2, 13.5

Arbitration

4.3.3, 4.4, 4.5.1, 4.5.2, 4.6, 8.3.1, 9.7.1, 11.4.9, 11.4.10

Architect

4.1

Architect, Definition of

4.1.1

Architect, Extent of Authority

2.4, 3.12.7, 4.2, 4.3.6, 4.4, 5.2, 6.3, 7.1.2, 7.3.6, 7.4, 9.2, 9.3.1, 9.4, 9.5, 9.8.3, 9.10.1, 9.10.3, 12.1, 12.2.1, 13.5.1, 13.5.2, 14.2.2, 14.2.4

Architect, Limitations of Authority and**Responsibility**

2.1.1, 3.3.3, 3.12.4, 3.12.8, 3.12.10, 4.1.2, 4.2.1, 4.2.2, 4.2.3, 4.2.6, 4.2.7, 4.2.10, 4.2.12, 4.2.13, 4.4, 5.2.1, 7.4, 9.4.2, 9.6.4, 9.6.6

Architect's Additional Services and Expenses

2.4, 11.4.1.1, 12.2.1, 13.5.2, 13.5.3, 14.2.4

Architect's Administration of the Contract

3.1.3, 4.2, 4.3.4, 4.4, 9.4, 9.5

Architect's Approvals

2.4, 3.1.3, 3.5.1, 3.10.2, 4.2.7

Architect's Authority to Reject Work

3.5.1, 4.2.6, 12.1.2, 12.2.1

Architect's Copyright

1.6

Architect's Decisions

4.2.6, 4.2.7, 4.2.11, 4.2.12, 4.2.13, 4.3.4, 4.4.1, 4.4.5, 4.4.6, 4.5, 6.3, 7.3.6, 7.3.8, 8.1.3, 8.3.1, 9.2, 9.4, 9.5.1, 9.8.4, 9.9.1, 13.5.2, 14.2.2, 14.2.4

Architect's Inspections

4.2.2, 4.2.9, 4.3.4, 9.4.2, 9.8.3, 9.9.2, 9.10.1, 13.5

Architect's Instructions

3.2.1, 3.3.1, 4.2.6, 4.2.7, 4.2.8, 7.4.1, 12.1, 13.5.2

Architect's Interpretations

4.2.11, 4.2.12, 4.3.6

Architect's Project Representative

4.2.10

Architect's Relationship with Contractor

1.1.2, 1.6, 3.1.3, 3.2.1, 3.2.2, 3.2.3, 3.3.1, 3.4.2, 3.5.1, 3.7.3, 3.10, 3.11, 3.12, 3.16, 3.18, 4.1.2, 4.1.3, 4.2, 4.3.4, 4.4.1, 4.4.7, 5.2, 6.2.2, 7, 8.3.1, 9.2, 9.3, 9.4, 9.5, 9.7, 9.8, 9.9, 10.2.6, 10.3, 11.3, 11.4.7, 12, 13.4.2, 13.5

Architect's Relationship with Subcontractors

1.1.2, 4.2.3, 4.2.4, 4.2.6, 9.6.3, 9.6.4, 11.4.7

Architect's Representations

9.4.2, 9.5.1, 9.10.1

Architect's Site Visits

4.2.2, 4.2.5, 4.2.9, 4.3.4, 9.4.2, 9.5.1, 9.9.2, 9.10.1, 13.5

Asbestos

10.3.1

Attorneys' Fees

3.18.1, 9.10.2, 10.3.3

Award of Separate Contracts

6.1.1, 6.1.2

Award of Subcontracts and Other Contracts for Portions of the Work

5.2

Basic Definitions

1.1

Bidding Requirements

1.1.1, 1.1.7, 5.2.1, 11.5.1

Boiler and Machinery Insurance

11.4.2

Bonds, Lien

9.10.2

Bonds, Performance, and Payment

7.3.6.4, 9.6.7, 9.10.3, 11.4.9, 11.5

Building Permit

3.7.1

Capitalization

1.3

Certificate of Substantial Completion

Init. AIA Document A201™ - 1997 Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1966, 1970, 1978, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 09/24/2008 under Order No. 1000358699, which expires on 5/16/2009, and is not for resale.

User Notes:

(2404291990)

9.8.3, 9.8.4, 9.8.5

Certificates for Payment

4.2.5, 4.2.9, 9.3.3, 9.4, 9.5, 9.6.1, 9.6.6, 9.7.1, 9.10.1, 9.10.3, 13.7, 14.1.1.3, 14.2.4

Certificates of Inspection, Testing or Approval

13.5.4

Certificates of Insurance

9.10.2, 11.1.3

Change Orders

1.1.1, 2.4.1, 3.4.2, 3.8.2.3, 3.11.1, 3.12.8, 4.2.8, 4.3.4, 4.3.9, 5.2.3, 7.1, 7.2, 7.3, 8.3.1, 9.3.1.1, 9.10.3, 11.4.1.2, 11.4.4, 11.4.9, 12.1.2

Change Orders, Definition of

7.2.1

CHANGES IN THE WORK

3.11, 4.2.8, 7, 8.3.1, 9.3.1.1, 11.4.9

Claim, Definition of

4.3.1

Claims and Disputes

3.2.3, 4.3, 4.4, 4.5, 4.6, 6.1.1, 6.3, 7.3.8, 9.3.3, 9.10.4, 10.3.3

Claims and Timely Assertion of Claims

4.6.5

Claims for Additional Cost

3.2.3, 4.3.4, 4.3.5, 4.3.6, 6.1.1, 7.3.8, 10.3.2

Claims for Additional Time

3.2.3, 4.3.4, 4.3.7, 6.1.1, 8.3.2, 10.3.2

Claims for Concealed or Unknown Conditions

4.3.4

Claims for Damages

3.2.3, 3.18, 4.3.10, 6.1.1, 8.3.3, 9.5.1, 9.6.7, 10.3.3, 11.1.1, 11.4.5, 11.4.7, 14.1.3, 14.2.4

Claims Subject to Arbitration

4.4.1, 4.5.1, 4.6.1

Cleaning Up

3.15, 6.3

Commencement of Statutory Limitation Period

13.7

Commencement of the Work, Conditions Relating to

2.2.1, 3.2.1, 3.4.1, 3.7.1, 3.10.1, 3.12.6, 4.3.5, 5.2.1, 5.2.3, 6.2.2, 8.1.2, 8.2.2, 8.3.1, 11.1, 11.4.1, 11.4.6, 11.5.1

Commencement of the Work, Definition of

8.1.2

Communications Facilitating Contract Administration

3.9.1, 4.2.4

Completion, Conditions Relating to

1.6.1, 3.4.1, 3.11, 3.15, 4.2.2, 4.2.9, 8.2, 9.4.2, 9.8, 9.9.1, 9.10, 12.2, 13.7, 14.1.2

COMPLETION, PAYMENTS AND

9

Completion, Substantial

4.2.9, 8.1.1, 8.1.3, 8.2.3, 9.4.2, 9.8, 9.9.1, 9.10.3, 9.10.4.2, 12.2, 13.7

Compliance with Laws

1.6.1, 3.2.2, 3.6, 3.7, 3.12.10, 3.13, 4.1.1, 4.4.8, 4.6.4,

4.6.6, 9.6.4, 10.2.2, 11.1, 11.4, 13.1, 13.4, 13.5.1,

13.5.2, 13.6, 14.1.1, 14.2.1.3

Concealed or Unknown Conditions

4.3.4, 8.3.1, 10.3

Conditions of the Contract

1.1.1, 1.1.7, 6.1.1, 6.1.4

Consent, Written

1.6, 3.4.2, 3.12.8, 3.14.2, 4.1.2, 4.3.4, 4.6.4, 9.3.2,

9.8.5, 9.9.1, 9.10.2, 9.10.3, 11.4.1, 13.2, 13.4.2

CONSTRUCTION BY OWNER OR BY**SEPARATE CONTRACTORS**

1.1.4, 6

Construction Change Directive, Definition of

7.3.1

Construction Change Directives

1.1.1, 3.12.8, 4.2.8, 4.3.9, 7.1, 7.3, 9.3.1.1

Construction Schedules, Contractor's

1.4.1.2, 3.10, 3.12.1, 3.12.2, 4.3.7.2, 6.1.3

Contingent Assignment of Subcontracts

5.4, 14.2.2

Continuing Contract Performance

4.3.3

Contract, Definition of

1.1.2

CONTRACT, TERMINATION OR**SUSPENSION OF THE**

5.4.1.1, 11.4.9, 14

Contract Administration

3.1.3, 4, 9.4, 9.5

Contract Award and Execution, Conditions Relating to

3.7.1, 3.10, 5.2, 6.1, 11.1.3, 11.4.6, 11.5.1

Contract Documents, The

1.1, 1.2

Contract Documents, Copies Furnished and Use of

1.6, 2.2.5, 5.3

Contract Documents, Definition of

1.1.1

Contract Sum

3.8, 4.3.4, 4.3.5, 4.4.5, 5.2.3, 7.2, 7.3, 7.4, 9.1, 9.4.2,

9.5.1.4, 9.6.7, 9.7, 10.3.2, 11.4.1, 14.2.4, 14.3.2

Contract Sum, Definition of

9.1

Contract Time

4.3.4, 4.3.7, 4.4.5, 5.2.3, 7.2.1.3, 7.3, 7.4, 8.1.1, 8.2,

8.3.1, 9.5.1, 9.7, 10.3.2, 12.1.1, 14.3.2

Contract Time, Definition of

8.1.1

CONTRACTOR

3

Contractor, Definition of

3.1, 6.1.2

Contractor's Construction Schedules

1.4.1.2, 3.10, 3.12.1, 3.12.2, 4.3.7.2, 6.1.3

Contractor's Employees

Init. AIA Document A201™ - 1987. Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1966, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 08/24/2008 under Order No. 1000356699_1 which expires on 5/16/2009, and is not for resale.

User Notes:

(2404291990)

3.3.2, 3.4.3, 3.8.1, 3.9, 3.18.2, 4.2.3, 4.2.6, 10.2, 10.3,
11.1.1, 11.4.7, 14.1, 14.2.1.1

Contractor's Liability Insurance

11.1

Contractor's Relationship with Separate Contractors and Owner's Forces

3.12.5, 3.14.2, 4.2.4, 6, 11.4.7, 12.1.2, 12.2.4

Contractor's Relationship with Subcontractors

1.2.2, 3.3.2, 3.18.1, 3.18.2, 5, 9.6.2, 9.6.7, 9.10.2,
11.4.1.2, 11.4.7, 11.4.8

Contractor's Relationship with the Architect

1.1.2, 1.6, 3.1.3, 3.2.1, 3.2.2, 3.2.3, 3.3.1, 3.4.2, 3.5.1,
3.7.3, 3.10, 3.11, 3.12, 3.16, 3.18, 4.1.2, 4.1.3, 4.2,
4.3.4, 4.4.1, 4.4.7, 5.2, 6.2.2, 7, 8.3.1, 9.2, 9.3, 9.4,
9.5, 9.7, 9.8, 9.9, 10.2.6, 10.3, 11.3, 11.4.7, 12,
13.4.2, 13.5

Contractor's Representations

1.5.2, 3.5.1, 3.12.6, 6.2.2, 8.2.1, 9.3.3, 9.8.2

Contractor's Responsibility for Those Performing the Work

3.3.2, 3.18, 4.2.3, 4.3.8, 5.3.1, 6.1.3, 6.2, 6.3, 9.5.1,
10

Contractor's Review of Contract Documents

1.5.2, 3.2, 3.7.3

Contractor's Right to Stop the Work

9.7

Contractor's Right to Terminate the Contract

4.3.10, 14.1

Contractor's Submittals

3.10, 3.11, 3.12, 4.2.7, 5.2.1, 5.2.3, 7.3.6, 9.2, 9.3,
9.8.2, 9.8.3, 9.9.1, 9.10.2, 9.10.3, 11.1.3, 11.5.2

Contractor's Superintendent

3.9, 10.2.6

Contractor's Supervision and Construction

Procedures

1.2.2, 3.3, 3.4, 3.12.10, 4.2.2, 4.2.7, 4.3.3, 6.1.3,
6.2.4, 7.1.3, 7.3.4, 7.3.6, 8.2, 10, 12, 14

Contractual Liability Insurance

11.1.1.8, 11.2, 11.3

Coordination and Correlation

1.2, 1.5.2, 3.3.1, 3.10, 3.12.6, 6.1.3, 6.2.1

Copies Furnished of Drawings and Specifications

1.6, 2.2.5, 3.11

Copyrights

1.6, 3.17

Correction of Work

2.3, 2.4, 3.7.4, 4.2.1, 9.4.2, 9.8.2, 9.8.3, 9.9.1, 12.1.2,
12.2, 13.7.1.3

Correlation and Intent of the Contract Documents

1.2

Cost, Definition of

7.3.6

Costs

2.4, 3.2.3, 3.7.4, 3.8.2, 3.15.2, 4.3, 5.4.2, 6.1.1, 6.2.3,
7.3.3.3, 7.3.6, 7.3.7, 7.3.8, 9.10.2, 10.3.2, 10.5, 11.3,
11.4, 12.1, 12.2.1, 12.2.4, 13.5, 14

Cutting and Patching

6.2.5, 3.14

Damage to Construction of Owner or Separate Contractors

3.14.2, 6.2.4, 9.2.1.5, 10.2.1.2, 10.2.5, 10.6, 11.1,
11.4, 12.2.4

Damage to the Work

3.14.2, 9.9.1, 10.2.1.2, 10.2.5, 10.6, 11.4, 12.2.4

Damages, Claims for

3.2.3, 3.18, 4.3.10, 6.1.1, 8.3.3, 9.5.1, 9.6.7, 10.3.3,
11.1.4, 11.4.5, 11.4.7, 14.1.3, 14.2.4

Damages for Delay

6.1.1, 8.3.3, 9.5.1.6, 9.7, 10.3.2

Date of Commencement of the Work, Definition of

8.1.2

Date of Substantial Completion, Definition of

8.1.3

Day, Definition of

8.1.4

Decisions of the Architect

4.2.6, 4.2.7, 4.2.11, 4.2.12, 4.2.13, 4.3.4, 4.4.1, 4.4.5,
4.4.6, 4.5, 6.3, 7.3.6, 7.3.8, 8.1.3, 8.3.1, 9.2, 9.4,
9.5.1, 9.8.4, 9.9.1, 13.5.2, 14.2.2, 14.2.4

Decisions to Withhold Certification

9.4.1, 9.5, 9.7, 14.1.1.3

Defective or Nonconforming Work, Acceptance,

Rejection and Correction of

2.3, 2.4, 3.5.1, 4.2.6, 6.2.5, 9.5.1, 9.5.2, 9.6.6, 9.8.2,
9.9.3, 9.10.4, 12.2.1, 13.7.1.3

Defective Work, Definition of

3.5.1

Definitions

1.1, 2.1.1.1, 3.1, 3.5.1, 3.12.1, 3.12.2, 3.12.3, 4.1.1,
4.3.1, 5.1, 6.1.2, 7.2.1, 7.3.1, 7.3.6, 8.1, 9.1, 9.8.1

Delays and Extensions of Time

3.2.3, 4.3.1, 4.3.4, 4.3.7, 4.4.5, 5.2.3, 7.2.1, 7.3.1,
7.4.1, 8.3, 9.5.1, 9.7.1, 10.3.2, 10.6.1, 14.3.2

Disputes

4.1.4, 4.3, 4.4, 4.5, 4.6, 6.3, 7.3.8

Documents and Samples at the Site

3.11

Drawings, Definition of

1.1.5

Drawings and Specifications, Use and Ownership of

1.1.1, 1.3, 2.2.5, 3.11, 5.3

Effective Date of Insurance

8.2.2, 11.1.2

Emergencies

4.3.5, 10.6, 14.1.1.2

Employees, Contractor's

3.3.2, 3.4.3, 3.8.1, 3.9, 3.18.2, 4.2.3, 4.2.6, 10.2, 10.3,
11.1.1, 11.4.7, 14.1, 14.2.1.1

Equipment, Labor, Materials and

1.1.3, 1.1.6, 3.4, 3.5.1, 3.8.2, 3.8.3, 3.12, 3.13, 3.15.1,
4.2.6, 4.2.7, 5.2.1, 6.2.1, 7.3.6, 9.3.2, 9.3.3, 9.5.1.3,
9.10.2, 10.2.1, 10.2.4, 14.2.1.2

Execution and Progress of the Work

AIA Document A201™ - 1997. Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1966, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 09/24/2008 under Order No. 1000356699_1 which expires on 5/16/2009, and is not for resale. User Notes: (2404291990)

1.1.3, 1.2.1, 1.2.2, 2.2.3, 2.2.5, 3.1, 3.3, 3.4, 3.5, 3.7,
3.10, 3.12, 3.14, 4.2.2, 4.2.3, 4.3.3, 6.2.2, 7.1.3, 7.3.4,
8.2, 9.5, 9.9.1, 10.2, 10.3, 12.2, 14.2, 14.3

Extensions of Time

3.2.3, 4.3.1, 4.3.4, 4.3.7, 4.4.5, 5.2.3, 7.2.1, 7.3, 7.4.1,
9.5.1, 9.7.1, 10.3.2, 10.6.1, 14.3.2

Failure of Payment

4.3.6, 9.5.1.3, 9.7, 9.10.2, 14.1.1.3, 14.2.1.2, 13.6

Faulty Work

(See Defective or Nonconforming Work)

Final Completion and Final Payment

4.2.1, 4.2.9, 4.3.2, 9.8.2, 9.10, 11.1.2, 11.1.3, 11.4.1,
11.4.5, 12.3.1, 13.7, 14.2.4, 14.4.3

Financial Arrangements, Owner's

2.2.1, 13.2.2, 14.1.1.5

Fire and Extended Coverage Insurance

11.4

GENERAL PROVISIONS

1

Governing Law

13.1

Guarantees (See Warranty)

Hazardous Materials

10.2.4, 10.3, 10.5

Identification of Contract Documents

1.5.1

Identification of Subcontractors and Suppliers

5.2.1

Indemnification

3.17, 3.18, 9.10.2, 10.3.3, 10.5, 11.4.1.2, 11.4.7

Information and Services Required of the Owner

2.1.2, 2.2, 3.2.1, 3.12.4, 3.12.10, 4.2.7, 4.3.3, 6.1.3,
6.1.4, 6.2.5, 9.3.2, 9.6.1, 9.6.4, 9.9.2, 9.10.3, 10.3.3,
11.2, 11.4, 13.5.1, 13.5.2, 14.1.1.4, 14.1.4

Injury or Damage to Person or Property

4.3.8, 10.2, 10.6

Inspections

3.1.3, 3.3.3, 3.7.1, 4.2.2, 4.2.6, 4.2.9, 9.4.2, 9.8.2,
9.8.3, 9.9.2, 9.10.1, 12.2.1, 13.5

Instructions to Bidders

1.1.1

Instructions to the Contractor

3.2.3, 3.3.1, 3.8.1, 4.2.8, 5.2.1, 7, 12, 8.2.2, 13.5.2

Insurance

3.18.1, 6.1.1, 7.3.6, 8.2.1, 9.3.2, 9.8.4, 9.9.1, 9.10.2,
9.10.5, 11

Insurance, Boiler and Machinery

11.4.2

Insurance, Contractor's Liability

11.1

Insurance, Effective Date of

8.2.2, 11.1.2

Insurance, Loss of Use

11.4.3

Insurance, Owner's Liability

11.2

Insurance, Project Management Protective Liability

11.3

Insurance, Property

10.2.5, 11.4

Insurance, Stored Materials

9.3.2, 11.4.1.4

INSURANCE AND BONDS

11

Insurance Companies, Consent to Partial Occupancy

9.9.1, 11.4.1.5

Insurance Companies, Settlement with

11.4.10

Intent of the Contract Documents

1.2.1, 4.2.7, 4.2.12, 4.2.13, 7.4

Interest

13.6

Interpretation

1.2.3, 1.4, 4.1.1, 4.3.1, 5.1, 6.1.2, 8.1.4

Interpretations, Written

4.2.11, 4.2.12, 4.3.6

Joinder and Consolidation of Claims Required

4.6.4

Judgment on Final Award

4.6.6

Labor and Materials, Equipment

1.1.3, 1.1.6, 3.4, 3.5.1, 3.8.2, 3.8.3, 3.12, 3.13, 3.15.1,
4.2.6, 4.2.7, 5.2.1, 6.2.1, 7.3.6, 9.3.2, 9.3.3, 9.5.1.3,
9.10.2, 10.2.1, 10.2.4, 14.2.1.2

Labor Disputes

8.3.1

Laws and Regulations

1.6, 3.2.2, 3.6, 3.7, 3.12.10, 3.13, 4.1.1, 4.4.8, 4.6,
9.6.4, 9.9.1, 10.2.2, 11.1, 11.4, 13.1, 13.4, 13.5.1,
13.5.2, 13.6, 14

Liens

2.1.2, 4.4.8, 8.2.2, 9.3.3, 9.10

Limitation on Consolidation or Joinder

4.6.4

Limitations, Statutes of

4.6.3, 12.2.6, 13.7

Limitations of Liability

2.3, 3.2.1, 3.5.1, 3.7.3, 3.12.8, 3.12.10, 3.17, 3.18,
4.2.6, 4.2.7, 4.2.12, 6.2.2, 9.4.2, 9.6.4, 9.6.7, 9.10.4,
10.3.3, 10.2.5, 11.1.2, 11.2.1, 11.4.7, 12.2.5, 13.4.2

Limitations of Time

2.1.2, 2.2, 2.4, 3.2.1, 3.7.3, 3.10, 3.11, 3.12.5, 3.15.1,
4.2.7, 4.3, 4.4, 4.5, 4.6, 5.2, 5.3, 5.4, 6.2.4, 7.3, 7.4,
8.2, 9.2, 9.3.1, 9.3.3, 9.4.1, 9.5, 9.6, 9.7, 9.8, 9.9,
9.10, 11.1.3, 11.4.1.5, 11.4.6, 11.4.10, 12.2, 13.5,
13.7, 14

Loss of Use Insurance

11.4.3

Material Suppliers

1.6, 3.12.1, 4.2.4, 4.2.6, 5.2.1, 9.3, 9.4.2, 9.6, 9.10.5

Materials, Hazardous

10.2.4, 10.3, 10.5

Int.

AIA Document A201™ - 1997. Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1966, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 09/24/2008 under Order No. 1000356699_1 which expires on 5/15/2008, and is not for resale.
User Notes:
(2404291990)

5

Materials, Labor, Equipment and

1.1.3, 1.1.6, 1.6.1, 3.4, 3.5.1, 3.8.2, 3.8.23, 3.12, 3.13,
3.15.1, 4.2.6, 4.2.7, 5.2.1, 6.2.1, 7.3.6, 9.3.2, 9.3.3,
9.5.1.3, 9.10.2, 10.2.1, 10.2.4, 14.2.1.2

**Means, Methods, Techniques, Sequences and
Procedures of Construction**

3.3.1, 3.12.10, 4.2.2, 4.2.7, 9.4.2

Mechanic's Lien

4.4.8

Mediation

4.4.1, 4.4.5, 4.4.6, 4.4.8, 4.5, 4.6.1, 4.6.2, 8.3.1, 10.5

Minor Changes in the Work

1.1.1.3, 12.8, 4.2.8, 4.3.6, 7.1, 7.4

MISCELLANEOUS PROVISIONS

13

Modifications, Definition of

1.1.1

Modifications to the Contract

1.1.1, 1.1.2, 3.7.3, 3.11, 4.1.2, 4.2.1, 5.2.3, 7, 8.3.1,
9.7, 10.3.2, 11.4.1

Mutual Responsibility

6.2

Nonconforming Work, Acceptance of

9.6.6, 9.9.3, 12.3

Nonconforming Work, Rejection and Correction of

2.3, 2.4, 3.5.1, 4.2.6, 6.2.5, 9.5.1, 9.8.2, 9.9.3, 9.10.4,
12.2.1, 13.7.1.3

Notice

2.2.1, 2.3, 2.4, 3.2.3, 3.3.1, 3.7.2, 3.7.4, 3.12.9, 4.3,
4.4.8, 4.6.5, 5.2.1, 8.2.2, 9.7, 9.10, 10.2.2, 11.1.3,
11.4.6, 12.2.2, 12.2.4, 13.3, 13.5.1, 13.5.2, 14.1, 14.2

Notice, Written

2.3, 2.4, 3.3.1, 3.9, 3.12.9, 3.12.10, 4.3, 4.4.8, 4.6.5,
5.2.1, 8.2.2, 9.7, 9.10, 10.2.2, 10.3, 11.1.3, 11.4.6,
12.2.2, 12.2.4, 13.3, 14

Notice of Testing and Inspections

13.5.1, 13.5.2

Notice to Proceed

8.2.2

Notices, Permits, Fees and

2.2.2, 3.7, 3.13, 7.3.6.4, 10.2.2

Observations, Contractor's

1.5.2, 3.2, 3.7.3, 4.3.4

Occupancy

2.2.2, 9.6.6, 9.8, 11.4.1.5

Orders, Written

1.1.1, 2.3, 3.9, 4.3.6, 7, 8.2.2, 11.4.9, 12.1, 12.2,
13.5.2, 14.3.1

OWNER

2

Owner, Definition of

2.1

Owner, Information and Services Required of the

2.1.2, 2.2, 3.2.1, 3.12.4, 3.12.10, 4.2.7, 4.3.3, 6.1.3,
6.1.4, 6.2.5, 9.3.2, 9.6.1, 9.6.4, 9.9.2, 9.10.3, 10.3.3,
11.2, 11.4, 13.5.1, 13.5.2, 14.1.1.4, 14.1.4

Owner's Authority

1.6, 2.1.1, 2.3, 2.4, 3.4.2, 3.8.1, 3.12.10, 3.14.2, 4.1.2,
4.1.3, 4.2.4, 4.2.9, 4.3.6, 4.4.7, 5.2.1, 5.2.4, 5.4.1,
6.1, 6.3, 7.2.1, 7.3.1, 8.2.2, 8.3.1, 9.3.1, 9.3.2, 9.5.1,
9.9.1, 9.10.2, 10.3.2, 11.1.3, 11.3.1, 11.4.3, 11.4.10,
12.2.2, 12.3.1, 13.2.2, 14.3, 14.4

Owner's Financial Capability

2.2.1, 13.2.2, 14.1.1.5

Owner's Liability Insurance

11.2

Owner's Loss of Use Insurance

11.4.3

Owner's Relationship with Subcontractors

1.1.2, 5.2, 5.3, 5.4, 9.6.4, 9.10.2, 14.2.2

Owner's Right to Carry Out the Work

2.4, 12.2.4, 14.2.2.2

Owner's Right to Clean Up

6.3

**Owner's Right to Perform Construction and to
Award Separate Contracts**

6.1

Owner's Right to Stop the Work

2.3

Owner's Right to Suspend the Work

14.3

Owner's Right to Terminate the Contract

14.2

**Ownership and Use of Drawings, Specifications
and Other Instruments of Service**

1.1.1, 1.6, 2.2.5, 3.2.1, 3.11.1, 3.17.1, 4.2.12, 5.3

Partial Occupancy or Use

9.6.6, 9.9, 11.4.1.5

Patching, Cutting and

3.14, 6.2.5

Patents

3.17

Payment, Applications for

4.2.5, 7.3.8, 9.2, 9.3, 9.4, 9.5.1, 9.6.3, 9.7.1, 9.8.5,
9.10.1, 9.10.3, 9.10.5, 11.1.3, 14.2.4, 14.4.3

Payment, Certificates for

4.2.5, 4.2.9, 9.3.3, 9.4, 9.5, 9.6.1, 9.6.6, 9.7.1, 9.10.1,
9.10.3, 13.7, 14.1.1.3, 14.2.4

Payment, Failure of

4.3.6, 9.5.1.3, 9.7, 9.10.2, 14.1.1.3, 14.2.1.2, 13.6

Payment, Final

4.2.1, 4.2.9, 4.3.2, 9.8.2, 9.10, 11.1.2, 11.1.3, 11.4.1,
11.4.5, 12.3.1, 13.7, 14.2.4, 14.4.3

Payment Bond, Performance Bond and

7.3.6.4, 9.6.7, 9.10.3, 11.4.9, 11.5

Payments, Progress

4.3.3, 9.3, 9.6, 9.8.5, 9.10.3, 13.6, 14.2.3

PAYMENTS AND COMPLETION

9

Payments to Subcontractors

5.4.2, 9.5.1.3, 9.6.2, 9.6.3, 9.6.4, 9.6.7, 11.4.8,
14.2.1.2

PCB

10.3.1

AIA Document A201™ - 1997. Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1966, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 09/24/2008 under Order No. 1000356699_1 which expires on 5/16/2009 and is not for resale.

User Notes:

(2404291990)

Performance Bond and Payment Bond

7.3.6.4, 9.6.7, 9.10.3, 11.4.9, 11.5

Permits, Fees and Notices

2.2.2, 3.7, 3.13, 7.3.6.4, 10.2.2

PERSONS AND PROPERTY, PROTECTION OF
10**Polychlorinated Biphenyl**

10.3.1

Product Data, Definition of

3.12.2

Product Data and Samples, Shop Drawings

3.11, 3.12, 4.2.7

Progress and Completion

4.2.2, 4.3.3, 8.2, 9.8, 9.9.1, 14.1.4

Progress Payments

4.3.3, 9.3, 9.6, 9.8.5, 9.10.3, 13.6, 14.2.3

Project, Definition of the

1.1.4

Project Management Protective Liability Insurance

11.3

Project Manual, Definition of the

1.1.7

Project Manuals

2.2.5

Project Representatives

4.2.10

Property Insurance

10.2.5, 11.4

PROTECTION OF PERSONS AND PROPERTY
10**Regulations and Laws**

1.6, 3.2.2, 3.6, 3.7, 3.12.10, 3.13, 4.1.1, 4.4.8, 4.6, 9.6.4, 9.9.1, 10.2.2, 11.1, 11.4, 13.1, 13.4, 13.5.1, 13.5.2, 13.6, 14

Rejection of Work

3.5.1, 4.2.6, 12.2.1

Releases and Waivers of Liens

9.10.2

Representations

1.5.2, 3.5.1, 3.12.6, 6.2.2, 8.2.1, 9.3.3, 9.4.2, 9.5.1, 9.8.2, 9.10.1

Representatives

2.1.1, 3.1.1, 3.9, 4.1.1, 4.2.1, 4.2.10, 5.1.1, 5.1.2, 13.2.1

Resolution of Claims and Disputes

4.4, 4.5, 4.6

Responsibility for Those Performing the Work

3.3.2, 3.18, 4.2.3, 4.3.8, 5.3.1, 6.1.3, 6.2, 6.3, 9.5.1, 10

Retainage

9.3.1, 9.6.2, 9.8.5, 9.9.1, 9.10.2, 9.10.3

Review of Contract Documents and Field**Conditions by Contractor**

1.5.2, 3.2, 3.7.3, 3.12.7, 6.1.3

Review of Contractor's Submittals by Owner and Architect

3.10.1, 3.10.2, 3.11, 3.12, 4.2, 5.2, 6.1.3, 9.2, 9.8.2

Review of Shop Drawings, Product Data and Samples by Contractor

3.12

Rights and Remedies

1.1.2, 2.3, 2.4, 3.5.1, 3.15.2, 4.2.6, 4.3.4, 4.5, 4.6, 5.3, 5.4, 6.1, 6.3, 7.3.1, 8.3, 9.5.1, 9.7, 10.2.5, 10.3, 12.2.2, 12.2.4, 13.4, 14

Royalties, Patents and Copyrights

3.17

Rules and Notices for Arbitration

4.6.2

Safety of Persons and Property

10.2, 10.6

Safety Precautions and Programs

3.3.1, 4.2.2, 4.2.7, 5.3.1, 10.1, 10.2, 10.6

Samples, Definition of

3.12.3

Samples, Shop Drawings, Product Data and

3.11, 3.12, 4.2.7

Samples at the Site, Documents and

3.11

Schedule of Values

9.2, 9.3.1

Schedules,

1.4.1.2, 3.10, 3.10.1, 3.12.2, 4.3.7.2, 6.1.3

Separate Contracts and Contractors

1.1.4, 3.12.5, 3.14.2, 4.2.4, 4.2.7, 4.6.4, 6, 8.3.1, 11.4.7, 12.1.2, 12.2.5

Shop Drawings, Definition of

3.12.1

Shop Drawings, Product Data and Samples

3.11, 3.12, 4.2.7

Site, Use of

3.13, 6.1.1, 6.2.1

Site Inspections

1.2.2, 3.2.1, 3.3.3, 3.7.1, 4.2, 4.3.4, 9.4.2, 9.10.1, 13.5

Site Visits, Architect's

4.2.2, 4.2.9, 4.3.4, 9.4.2, 9.5.1, 9.9.2, 9.10.1, 13.5

Special Inspections and Testing

4.2.6, 12.2.1, 13.5

Specifications, Definition of the

1.1.6

Specifications, The

1.1.1, 1.1.6, 1.1.7, 1.2.2, 1.6, 3.11, 3.12.10, 3.17

Statute of Limitations

4.6.3, 12.2.6, 13.7

Stopping the Work

2.3, 4.3.6, 9.7, 10.3, 14.1

Stored Materials

6.2.1, 9.3.2, 10.2.1.2, 10.2.4, 11.4.1.4

Subcontractor, Definition of

5.1.1

SUBCONTRACTORS

AIA Document A201™ - 1987 Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1966, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 09/24/2008 under Order No. 1000356699_1 which expires on 5/16/2009, and is not for resale.

User Notes: (240429 1990)

5

Subcontractors, Work by

1.2.2, 3.3.2, 3.12.1, 4.2.3, 5.2.3, 5.3, 5.4, 9.3.1.2, 9.6.7

Subcontractual Relations

5.3, 5.4, 9.3.1.2, 9.6, 9.10, 10.2.1, 11.4.7, 11.4.8, 14.1, 14.2.1, 14.3.2

Submittals

1.6, 3.10, 3.11, 3.12, 4.2.7, 5.2.1, 5.2.3, 7.3.6, 9.2, 9.3, 9.8, 9.9.1, 9.10.2, 9.10.3, 11.1.3

Subrogation, Waivers of

6.1.1, 11.4.5, 11.4.7

Substantial Completion

4.2.9, 8.1.1, 8.1.3, 8.2.3, 9.4.2, 9.8, 9.9.1, 9.10.3, 9.10.4.2, 12.2, 13.7

Substantial Completion, Definition of

9.8.1

Substitution of Subcontractors

5.2.3, 5.2.4

Substitution of Architect

4.1.3

Substitutions of Materials

3.4.2, 3.5.1, 7.3.7

Sub-subcontractor, Definition of

5.1.2

Subsurface Conditions

4.3.4

Successors and Assigns

13.2

Superintendent

3.9, 10.2.6

Supervision and Construction Procedures

1.2.2, 3.3, 3.4, 3.12.10, 4.2.2, 4.2.7, 4.3.3, 6.1.3, 6.2.4, 7.1.3, 7.3.6, 8.2, 8.3.1, 9.4.2, 10, 12, 14

Surety

4.4.7, 5.4.1.2, 9.8.5, 9.10.2, 9.10.3, 14.2.2

Surety, Consent of

9.10.2, 9.10.3

Surveys

2.2.3

Suspension by the Owner for Convenience

14.4

Suspension of the Work

5.4.2, 14.3

Suspension or Termination of the Contract

4.3.6, 5.4.1.1, 11.4.9, 14

Taxes

3.6, 3.8.2.1, 7.3.6.4

Termination by the Contractor

4.3.10, 14.1

Termination by the Owner for Cause

4.3.10, 5.4.1.1, 14.2

Termination of the Architect

4.1.3

Termination of the Contractor

14.2.2

TERMINATION OR SUSPENSION OF THE CONTRACT

14

Tests and Inspections

3.1.3, 3.3.3, 4.2.2, 4.2.6, 4.2.9, 9.4.2, 9.8.3, 9.9.2, 9.10.1, 10.3.2, 11.4.1.1, 12.2.1, 13.5

TIME

8

Time, Delays, and Extensions of

3.2.3, 4.3.1, 4.3.4, 4.3.7, 4.4.5, 5.2.3, 7.2.1, 7.3.1, 7.4.1, 8.3, 9.5.1, 9.7.1, 10.3.2, 10.6.1, 14.3.2

Time Limits

2.1.2, 2.2, 2.4, 3.2.1, 3.7.3, 3.10, 3.11, 3.12.5, 3.15.1, 4.2, 4.3, 4.4, 4.5, 4.6, 5.2, 5.3, 5.4, 6.2.4, 7.3, 7.4,

8.2, 9.2, 9.3.1, 9.3.3, 9.4.1, 9.5, 9.6, 9.7, 9.8, 9.9, 9.10, 11.1.3, 11.4.1.5, 11.4.6, 11.4.10, 12.2, 13.5,

13.7, 14

Time Limits on Claims

4.3.2, 4.3.4, 4.3.8, 4.4, 4.5, 4.6

Title to Work

9.3.2, 9.3.3

UNCOVERING AND CORRECTION OF WORK

12

Uncovering of Work

12.1

Unforeseen Conditions

4.3.4, 8.3.1, 10.3

Unit Prices

4.3.9, 7.3.3.2

Use of Documents

1.1.1, 1.6, 2.2.5, 3.12.6, 5.3

Use of Site

3.13, 6.1.1, 6.2.1

Values, Schedule of

9.2, 9.3.1

Waiver of Claims by the Architect

13.4.2

Waiver of Claims by the Contractor

4.3.10, 9.10.5, 11.4.7, 13.4.2

Waiver of Claims by the Owner

4.3.10, 9.9.3, 9.10.3, 9.10.4, 11.4.3, 11.4.5, 11.4.7, 12.2.2.1, 13.4.2, 14.2.4

Waiver of Consequential Damages

4.3.10, 14.2.4

Waiver of Liens

9.10.2, 9.10.4

Waivers of Subrogation

6.1.1, 11.4.5, 11.4.7

Warranty

3.5, 4.2.9, 4.3.5.3, 9.3.3, 9.8.4, 9.9.1, 9.10.4, 12.2.2, 13.7.1.3

Weather Delays

4.3.7.2

Work, Definition of

1.1.3

Written Consent

AIA Document A201™ - 1997. Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1966, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 09/24/2008 under Order No.1000355699_1 which expires on 5/16/2009, and is not for resale.

User Notes:

{2404291890}

1.6, 3.4.2, 3.12.8, 3.14.2, 4.1.2, 4.3.4, 4.6.4, 9.3.2,
9.8.5, 9.9.1, 9.10.2, 9.10.3, 11.4.1, 13.2, 13.4.2
Written Interpretations
4.2.11, 4.2.12, 4.3.6
Written Notice

2.3, 2.4, 3.3.1, 3.9, 3.12.9, 3.12.10, 4.3, 4.4.8, 4.6.5,
5.2.1, 8.2.2, 9.7, 9.10, 10.2.2, 10.3, 11.1.3, 11.4.6,
12.2.2, 12.2.4, 13.3, 14
Written Orders
1.1.1, 2.3, 3.9, 4.3.6, 7, 8.2.2, 11.4.9, 12.1, 12.2,
13.5.2, 14.3.1

Intt.

AIA Document A201™ - 1997. Copyright © 1911, 1916, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1966, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 09/24/2008 under Order No. 1000356699_1 which expires on 5/16/2009, and is not for resale.

User Notes:

(2404291990)

AUA 000024

ARTICLE 1 - GENERAL PROVISIONS**§ 1.1 BASIC DEFINITIONS****§ 1.1.1 THE CONTRACT DOCUMENTS**

The Contract Documents consist of the Agreement between Owner and Contractor (hereinafter the Agreement), Conditions of the Contract (General, Supplementary and other Conditions), Drawings, Specifications, Addenda issued prior to execution of the Contract, other documents listed in the Agreement and Modifications issued after execution of the Contract. A Modification is (1) a written amendment to the Contract signed by both parties, (2) a Change Order, (3) a Construction Change Directive or (4) a written order for a minor change in the Work issued by the Architect. Unless specifically enumerated in the Agreement, the Contract Documents do not include other documents such as bidding requirements (advertisement or invitation to bid, Instructions to Bidders, sample forms, the Contractor's bid or portions of Addenda relating to bidding requirements).

§ 1.1.2 THE CONTRACT

The Contract Documents form the Contract for Construction. The Contract represents the entire and integrated agreement between the parties hereto and supersedes prior negotiations, representations or agreements, either written or oral. The Contract may be amended or modified only by a Modification. The Contract Documents shall not be construed to create a contractual relationship of any kind (1) between the Architect and Contractor, (2) between the Owner and a Subcontractor or Sub-subcontractor, (3) between the Owner and Architect or (4) between any persons or entities other than the Owner and Contractor. The Architect shall, however, be entitled to performance and enforcement of obligations under the Contract intended to facilitate performance of the Architect's duties.

§ 1.1.3 THE WORK

The term "Work" means the construction and services required by the Contract Documents, whether completed or partially completed, and includes all other labor, materials, equipment and services provided or to be provided by the Contractor to fulfill the Contractor's obligations. The Work may constitute the whole or a part of the Project.

§ 1.1.4 THE PROJECT

The Project is the total construction of which the Work performed under the Contract Documents may be the whole or a part and which may include construction by the Owner or by separate contractors.

§ 1.1.5 THE DRAWINGS

The Drawings are the graphic and pictorial portions of the Contract Documents showing the design, location and dimensions of the Work, generally including plans, elevations, sections, details, schedules and diagrams.

§ 1.1.6 THE SPECIFICATIONS

The Specifications are that portion of the Contract Documents consisting of the written requirements for materials, equipment, systems, standards and workmanship for the Work, and performance of related services.

§ 1.1.7 THE PROJECT MANUAL

The Project Manual is a volume assembled for the Work which may include the bidding requirements, sample forms, Conditions of the Contract and Specifications.

§ 1.2 CORRELATION AND INTENT OF THE CONTRACT DOCUMENTS

§ 1.2.1 The intent of the Contract Documents is to include all items necessary for the proper execution and completion of the Work by the Contractor. The Contract Documents are complementary, and what is required by one shall be as binding as if required by all; performance by the Contractor shall be required only to the extent consistent with the Contract Documents and reasonably inferable from them as being necessary to produce the indicated results.

§ 1.2.2 Organization of the Specifications into divisions, sections and articles, and arrangement of Drawings shall not control the Contractor in dividing the Work among Subcontractors or in establishing the extent of Work to be performed by any trade.

§ 1.2.3 Unless otherwise stated in the Contract Documents, words which have well-known technical or construction industry meanings are used in the Contract Documents in accordance with such recognized meanings.

Init.

AIA Document A201™ - 1987, Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1966, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 09/24/2008 under Order No. 1000356699, which expires on 5/16/2009, and is not for resale.
User Notice

(2404291990)

10

AUA 000025

§ 1.3 CAPITALIZATION

§ 1.3.1 Terms capitalized in these General Conditions include those which are (1) specifically defined, (2) the titles of numbered articles or (3) the titles of other documents published by the American Institute of Architects.

§ 1.4 INTERPRETATION

§ 1.4.1 In the interest of brevity the Contract Documents frequently omit modifying words such as "all" and "any" and articles such as "the" and "an," but the fact that a modifier or an article is absent from one statement and appears in another is not intended to affect the interpretation of either statement.

§ 1.5 EXECUTION OF CONTRACT DOCUMENTS

§ 1.5.1 The Contract Documents shall be signed by the Owner and Contractor. If either the Owner or Contractor or both do not sign all the Contract Documents, the Architect shall identify such unsigned Documents upon request.

§ 1.5.2 Execution of the Contract by the Contractor is a representation that the Contractor has visited the site, become generally familiar with local conditions under which the Work is to be performed and correlated personal observations with requirements of the Contract Documents.

§ 1.6 OWNERSHIP AND USE OF DRAWINGS, SPECIFICATIONS AND OTHER INSTRUMENTS OF SERVICE

§ 1.6.1 The Drawings, Specifications and other documents, including those in electronic form, prepared by the Architect and the Architect's consultants are Instruments of Service through which the Work to be executed by the Contractor is described. The Contractor may retain one record set. Neither the Contractor nor any Subcontractor, Sub-subcontractor or material or equipment supplier shall own or claim a copyright in the Drawings, Specifications and other documents prepared by the Architect or the Architect's consultants, and unless otherwise indicated the Architect and the Architect's consultants shall be deemed the authors of them and will retain all common law, statutory and other reserved rights, in addition to the copyrights. All copies of Instruments of Service, except the Contractor's record set, shall be returned or suitably accounted for to the Architect, on request, upon completion of the Work. The Drawings, Specifications and other documents prepared by the Architect and the Architect's consultants, and copies thereof furnished to the Contractor, are for use solely with respect to this Project. They are not to be used by the Contractor or any Subcontractor, Sub-subcontractor or material or equipment supplier on other projects or for additions to this Project outside the scope of the Work without the specific written consent of the Owner, Architect and the Architect's consultants. The Contractor, Subcontractors, Sub-subcontractors and material or equipment suppliers are authorized to use and reproduce applicable portions of the Drawings, Specifications and other documents prepared by the Architect and the Architect's consultants appropriate to and for use in the execution of their Work under the Contract Documents. All copies made under this authorization shall bear the statutory copyright notice, if any, shown on the Drawings, Specifications and other documents prepared by the Architect and the Architect's consultants. Submittal or distribution to meet official regulatory requirements or for other purposes in connection with this Project is not to be construed as publication in derogation of the Architect's or Architect's consultants' copyrights or other reserved rights.

ARTICLE 2 OWNER**§ 2.1 GENERAL**

§ 2.1.1 The Owner is the person or entity identified as such in the Agreement and is referred to throughout the Contract Documents as if singular in number. The Owner shall designate in writing a representative who shall have express authority to bind the Owner with respect to all matters requiring the Owner's approval or authorization. Except as otherwise provided in Section 4.2.1, the Architect does not have such authority. The term "Owner" means the Owner or the Owner's authorized representative.

§ 2.1.2 The Owner shall furnish to the Contractor within fifteen days after receipt of a written request, information necessary and relevant for the Contractor to evaluate, give notice of or enforce mechanic's lien rights. Such information shall include a correct statement of the record legal title to the property on which the Project is located, usually referred to as the site, and the Owner's interest therein.

§ 2.2 INFORMATION AND SERVICES REQUIRED OF THE OWNER

§ 2.2.1 The Owner shall, at the written request of the Contractor, prior to commencement of the Work and thereafter, furnish to the Contractor reasonable evidence that financial arrangements have been made to fulfill the Owner's obligations under the Contract. Furnishing of such evidence shall be a condition precedent to commencement or

AIA Document A201™, 1997. Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1966, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:36 on 09/24/2008 under Order No. 1000356689_1 which expires on 5/16/2009, and is not for resale.

User Notes:

(2404231990)

continuation of the Work. After such evidence has been furnished, the Owner shall not materially vary such financial arrangements without prior notice to the Contractor.

§ 2.2.2 Except for permits and fees, including those required under Section 3.7.1, which are the responsibility of the Contractor under the Contract Documents, the Owner shall secure and pay for necessary approvals, easements, assessments and charges required for construction, use or occupancy of permanent structures or for permanent changes in existing facilities.

§ 2.2.3 The Owner shall furnish surveys describing physical characteristics, legal limitations and utility locations for the site of the Project, and a legal description of the site. The Contractor shall be entitled to rely on the accuracy of information furnished by the Owner but shall exercise proper precautions relating to the safe performance of the Work.

§ 2.2.4 Information or services required of the Owner by the Contract Documents shall be furnished by the Owner with reasonable promptness. Any other information or services relevant to the Contractor's performance of the Work under the Owner's control shall be furnished by the Owner after receipt from the Contractor of a written request for such information or services.

§ 2.2.5 Unless otherwise provided in the Contract Documents, the Contractor will be furnished, free of charge, such copies of Drawings and Project Manuals as are reasonably necessary for execution of the Work.

§ 2.3 OWNER'S RIGHT TO STOP THE WORK

§ 2.3.1 If the Contractor fails to correct Work which is not in accordance with the requirements of the Contract Documents as required by Section 12.2 or persistently fails to carry out Work in accordance with the Contract Documents, the Owner may issue a written order to the Contractor to stop the Work, or any portion thereof, until the cause for such order has been eliminated; however, the right of the Owner to stop the Work shall not give rise to a duty on the part of the Owner to exercise this right for the benefit of the Contractor or any other person or entity, except to the extent required by Section 6.1.3.

§ 2.4 OWNER'S RIGHT TO CARRY OUT THE WORK

§ 2.4.1 If the Contractor defaults or neglects to carry out the Work in accordance with the Contract Documents and fails within a seven-day period after receipt of written notice from the Owner to commence and continue correction of such default or neglect with diligence and promptness, the Owner may after such seven-day period give the Contractor a second written notice to correct such deficiencies within a three-day period. If the Contractor within such three-day period after receipt of such second notice fails to commence and continue to correct any deficiencies, the Owner may, without prejudice to other remedies the Owner may have, correct such deficiencies. In such case an appropriate Change Order shall be issued deducting from payments then or thereafter due the Contractor the reasonable cost of correcting such deficiencies, including Owner's expenses and compensation for the Architect's additional services made necessary by such default, neglect or failure. Such action by the Owner and amounts charged to the Contractor are both subject to prior approval of the Architect. If payments then or thereafter due the Contractor are not sufficient to cover such amounts, the Contractor shall pay the difference to the Owner.

ARTICLE 3 CONTRACTOR

§ 3.1 GENERAL

§ 3.1.1 The Contractor is the person or entity identified as such in the Agreement and is referred to throughout the Contract Documents as if singular in number. The term "Contractor" means the Contractor or the Contractor's authorized representative.

§ 3.1.2 The Contractor shall perform the Work in accordance with the Contract Documents.

§ 3.1.3 The Contractor shall not be relieved of obligations to perform the Work in accordance with the Contract Documents either by activities or duties of the Architect in the Architect's administration of the Contract, or by tests, inspections or approvals required or performed by persons other than the Contractor.

§ 3.2 REVIEW OF CONTRACT DOCUMENTS AND FIELD CONDITIONS BY CONTRACTOR

§ 3.2.1 Since the Contract Documents are complementary, before starting each portion of the Work, the Contractor shall carefully study and compare the various Drawings and other Contract Documents relative to that portion of the

AIA Document A201™ - 1997. Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1966, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 05/24/2008 under Order No. 1000356698-1 which expires on 5/16/2009, and is not for resale.

User Notes:

(2404291890)

Work, as well as the information furnished by the Owner pursuant to Section 2.2.3, shall take field measurements of any existing conditions related to that portion of the Work and shall observe any conditions at the site affecting it. These obligations are for the purpose of facilitating construction by the Contractor and are not for the purpose of discovering errors, omissions, or inconsistencies in the Contract Documents; however, any errors, inconsistencies or omissions discovered by the Contractor shall be reported promptly to the Architect as a request for information in such form as the Architect may require.

§ 3.2.2 Any design errors or omissions noted by the Contractor during this review shall be reported promptly to the Architect, but it is recognized that the Contractor's review is made in the Contractor's capacity as a contractor and not as a licensed design professional unless otherwise specifically provided in the Contract Documents. The Contractor is not required to ascertain that the Contract Documents are in accordance with applicable laws, statutes, ordinances, building codes, and rules and regulations, but any nonconformity discovered by or made known to the Contractor shall be reported promptly to the Architect.

§ 3.2.3 If the Contractor believes that additional cost or time is involved because of clarifications or instructions issued by the Architect in response to the Contractor's notices or requests for information pursuant to Sections 3.2.1 and 3.2.2, the Contractor shall make Claims as provided in Sections 4.3.6 and 4.3.7. If the Contractor fails to perform the obligations of Sections 3.2.1 and 3.2.2, the Contractor shall pay such costs and damages to the Owner as would have been avoided if the Contractor had performed such obligations. The Contractor shall not be liable to the Owner or Architect for damages resulting from errors, inconsistencies or omissions in the Contract Documents or for differences between field measurements or conditions and the Contract Documents unless the Contractor recognized such error, inconsistency, omission or difference and knowingly failed to report it to the Architect.

§ 3.3 SUPERVISION AND CONSTRUCTION PROCEDURES

§ 3.3.1 The Contractor shall supervise and direct the Work, using the Contractor's best skill and attention. The Contractor shall be solely responsible for and have control over construction means, methods, techniques, sequences and procedures and for coordinating all portions of the Work under the Contract, unless the Contract Documents give other specific instructions concerning these matters. If the Contract Documents give specific instructions concerning construction means, methods, techniques, sequences or procedures, the Contractor shall evaluate the jobsite safety thereof and, except as stated below, shall be fully and solely responsible for the jobsite safety of such means, methods, techniques, sequences or procedures. If the Contractor determines that such means, methods, techniques, sequences or procedures may not be safe, the Contractor shall give timely written notice to the Owner and Architect and shall not proceed with that portion of the Work without further written instructions from the Architect. If the Contractor is then instructed to proceed with the required means, methods, techniques, sequences or procedures without acceptance of changes proposed by the Contractor, the Owner shall be solely responsible for any resulting loss or damage.

§ 3.3.2 The Contractor shall be responsible to the Owner for acts and omissions of the Contractor's employees, Subcontractors and their agents and employees, and other persons or entities performing portions of the Work for or on behalf of the Contractor or any of its Subcontractors.

§ 3.3.3 The Contractor shall be responsible for inspection of portions of Work already performed to determine that such portions are in proper condition to receive subsequent Work.

§ 3.4 LABOR AND MATERIALS

§ 3.4.1 Unless otherwise provided in the Contract Documents, the Contractor shall provide and pay for labor, materials, equipment, tools, construction equipment and machinery, water, heat, utilities, transportation, and other facilities and services necessary for proper execution and completion of the Work, whether temporary or permanent and whether or not incorporated or to be incorporated in the Work.

§ 3.4.2 The Contractor may make substitutions only with the consent of the Owner, after evaluation by the Architect and in accordance with a Change Order.

§ 3.4.3 The Contractor shall enforce strict discipline and good order among the Contractor's employees and other persons carrying out the Contract. The Contractor shall not permit employment of unfit persons or persons not skilled in tasks assigned to them.

AIA Document A201™, 1997. Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1988, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 1326:35 on 09/24/2008 under Order No. 1000356899-1 which expires on 5/16/2009, and is not for resale.

User Notes:

(2404281950)

§ 3.5 WARRANTY

§ 3.5.1 The Contractor warrants to the Owner and Architect that materials and equipment furnished under the Contract will be of good quality and new unless otherwise required or permitted by the Contract Documents, that the Work will be free from defects not inherent in the quality required or permitted, and that the Work will conform to the requirements of the Contract Documents. Work not conforming to these requirements, including substitutions not properly approved and authorized, may be considered defective. The Contractor's warranty excludes remedy for damage or defect caused by abuse, modifications not executed by the Contractor, improper or insufficient maintenance, improper operation, or normal wear and tear and normal usage. If required by the Architect, the Contractor shall furnish satisfactory evidence as to the kind and quality of materials and equipment.

§ 3.6 TAXES

§ 3.6.1 The Contractor shall pay sales, consumer, use and similar taxes for the Work provided by the Contractor which are legally enacted when bids are received or negotiations concluded, whether or not yet effective or merely scheduled to go into effect.

§ 3.7 PERMITS, FEES AND NOTICES

§ 3.7.1 Unless otherwise provided in the Contract Documents, the Contractor shall secure and pay for the building permit and other permits and governmental fees, licenses and inspections necessary for proper execution and completion of the Work which are customarily secured after execution of the Contract and which are legally required when bids are received or negotiations concluded.

§ 3.7.2 The Contractor shall comply with and give notices required by laws, ordinances, rules, regulations and lawful orders of public authorities applicable to performance of the Work.

§ 3.7.3 It is not the Contractor's responsibility to ascertain that the Contract Documents are in accordance with applicable laws, statutes, ordinances, building codes, and rules and regulations. However, if the Contractor observes that portions of the Contract Documents are at variance therewith, the Contractor shall promptly notify the Architect and Owner in writing, and necessary changes shall be accomplished by appropriate Modification.

§ 3.7.4 If the Contractor performs Work knowing it to be contrary to laws, statutes, ordinances, building codes, and rules and regulations without such notice to the Architect and Owner, the Contractor shall assume appropriate responsibility for such Work and shall bear the costs attributable to correction.

§ 3.8 ALLOWANCES

§ 3.8.1 The Contractor shall include in the Contract Sum all allowances stated in the Contract Documents. Items covered by allowances shall be supplied for such amounts and by such persons or entities as the Owner may direct, but the Contractor shall not be required to employ persons or entities to whom the Contractor has reasonable objection.

§ 3.8.2 Unless otherwise provided in the Contract Documents:

1. allowances shall cover the cost to the Contractor of materials and equipment delivered at the site and all required taxes, less applicable trade discounts;
2. Contractor's costs for unloading and handling at the site, labor, installation costs, overhead, profit and other expenses contemplated for stated allowance amounts shall be included in the Contract Sum but not in the allowances;
3. whenever costs are more than or less than allowances, the Contract Sum shall be adjusted accordingly by Change Order. The amount of the Change Order shall reflect (1) the difference between actual costs and the allowances under Section 3.8.2.1 and (2) changes in Contractor's costs under Section 3.8.2.2.

§ 3.8.3 Materials and equipment under an allowance shall be selected by the Owner in sufficient time to avoid delay in the Work.

§ 3.9 SUPERINTENDENT

§ 3.9.1 The Contractor shall employ a competent superintendent and necessary assistants who shall be in attendance at the Project site during performance of the Work. The superintendent shall represent the Contractor, and communications given to the superintendent shall be as binding as if given to the Contractor. Important

AIA Document A201™ - 1997. Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1968, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 09/24/2008 under Order No. 1000356699_1 which expires on 5/16/2009 and is not for resale.

User Notes

(2404291990)

communications shall be confirmed in writing. Other communications shall be similarly confirmed on written request in each case.

§ 3.10 CONTRACTOR'S CONSTRUCTION SCHEDULES

§ 3.10.1 The Contractor, promptly after being awarded the Contract, shall prepare and submit for the Owner's and Architect's information a Contractor's construction schedule for the Work. The schedule shall not exceed time limits current under the Contract Documents, shall be revised at appropriate intervals as required by the conditions of the Work and Project, shall be related to the entire Project to the extent required by the Contract Documents, and shall provide for expeditious and practicable execution of the Work.

§ 3.10.2 The Contractor shall prepare and keep current, for the Architect's approval, a schedule of submittals which is coordinated with the Contractor's construction schedule and allows the Architect reasonable time to review submittals.

§ 3.10.3 The Contractor shall perform the Work in general accordance with the most recent schedules submitted to the Owner and Architect.

§ 3.11 DOCUMENTS AND SAMPLES AT THE SITE

§ 3.11.1 The Contractor shall maintain at the site for the Owner one record copy of the Drawings, Specifications, Addenda, Change Orders and other Modifications, in good order and marked currently to record field changes and selections made during construction, and one record copy of approved Shop Drawings, Product Data, Samples and similar required submittals. These shall be available to the Architect and shall be delivered to the Architect for submittal to the Owner upon completion of the Work.

§ 3.12 SHOP DRAWINGS, PRODUCT DATA AND SAMPLES

§ 3.12.1 Shop Drawings are drawings, diagrams, schedules and other data specially prepared for the Work by the Contractor or a Subcontractor, Sub-subcontractor, manufacturer, supplier or distributor to illustrate some portion of the Work.

§ 3.12.2 Product Data are illustrations, standard schedules, performance charts, instructions, brochures, diagrams and other information furnished by the Contractor to illustrate materials or equipment for some portion of the Work.

§ 3.12.3 Samples are physical examples which illustrate materials, equipment or workmanship and establish standards by which the Work will be judged.

§ 3.12.4 Shop Drawings, Product Data, Samples and similar submittals are not Contract Documents. The purpose of their submittal is to demonstrate for those portions of the Work for which submittals are required by the Contract Documents the way by which the Contractor proposes to conform to the information given and the design concept expressed in the Contract Documents. Review by the Architect is subject to the limitations of Section 4.2.7. Informational submittals upon which the Architect is not expected to take responsive action may be so identified in the Contract Documents. Submittals which are not required by the Contract Documents may be returned by the Architect without action.

§ 3.12.5 The Contractor shall review for compliance with the Contract Documents, approve and submit to the Architect Shop Drawings, Product Data, Samples and similar submittals required by the Contract Documents with reasonable promptness and in such sequence as to cause no delay in the Work or in the activities of the Owner or of separate contractors. Submittals which are not marked as reviewed for compliance with the Contract Documents and approved by the Contractor may be returned by the Architect without action.

§ 3.12.6 By approving and submitting Shop Drawings, Product Data, Samples and similar submittals, the Contractor represents that the Contractor has determined and verified materials, field measurements and field construction criteria related thereto, or will do so, and has checked and coordinated the information contained within such submittals with the requirements of the Work and of the Contract Documents.

§ 3.12.7 The Contractor shall perform no portion of the Work for which the Contract Documents require submittal and review of Shop Drawings, Product Data, Samples or similar submittals until the respective submittal has been approved by the Architect.

AIA Document A201™ - 1997. Copyright © 1911, 1915, 1916, 1925, 1937, 1951, 1956, 1961, 1963, 1966, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 09/24/2008 under Order No. 1000356899-1 which expires on 6/16/2009, and is not for resale.
User Notes: (2404291990)

§ 3.12.8 The Work shall be in accordance with approved submittals except that the Contractor shall not be relieved of responsibility for deviations from requirements of the Contract Documents by the Architect's approval of Shop Drawings, Product Data, Samples or similar submittals unless the Contractor has specifically informed the Architect in writing of such deviation at the time of submittal and (1) the Architect has given written approval to the specific deviation as a minor change in the Work, or (2) a Change Order or Construction Change Directive has been issued authorizing the deviation. The Contractor shall not be relieved of responsibility for errors or omissions in Shop Drawings, Product Data, Samples or similar submittals by the Architect's approval thereof.

§ 3.12.9 The Contractor shall direct specific attention, in writing or on resubmitted Shop Drawings, Product Data, Samples or similar submittals, to revisions other than those requested by the Architect on previous submittals. In the absence of such written notice the Architect's approval of a resubmission shall not apply to such revisions.

§ 3.12.10 The Contractor shall not be required to provide professional services which constitute the practice of architecture or engineering unless such services are specifically required by the Contract Documents for a portion of the Work or unless the Contractor needs to provide such services in order to carry out the Contractor's responsibilities for construction means, methods, techniques, sequences and procedures. The Contractor shall not be required to provide professional services in violation of applicable law. If professional design services or certifications by a design professional related to systems, materials or equipment are specifically required of the Contractor by the Contract Documents, the Owner and the Architect will specify all performance and design criteria that such services must satisfy. The Contractor shall cause such services or certifications to be provided by a properly licensed design professional, whose signature and seal shall appear on all drawings, calculations, specifications, certifications, Shop Drawings and other submittals prepared by such professional. Shop Drawings and other submittals related to the Work designed or certified by such professional, if prepared by others, shall bear such professional's written approval when submitted to the Architect. The Owner and the Architect shall be entitled to rely upon the adequacy, accuracy and completeness of the services, certifications or approvals performed by such design professionals, provided the Owner and Architect have specified to the Contractor all performance and design criteria that such services must satisfy. Pursuant to this Section 3.12.10, the Architect will review, approve or take other appropriate action on submittals only for the limited purpose of checking for conformance with information given and the design concept expressed in the Contract Documents. The Contractor shall not be responsible for the adequacy of the performance or design criteria required by the Contract Documents.

§ 3.13 USE OF SITE

§ 3.13.1 The Contractor shall confine operations at the site to areas permitted by law, ordinances, permits and the Contract Documents and shall not unreasonably encumber the site with materials or equipment.

§ 3.14 CUTTING AND PATCHING

§ 3.14.1 The Contractor shall be responsible for cutting, fitting or patching required to complete the Work or to make its parts fit together properly.

§ 3.14.2 The Contractor shall not damage or endanger a portion of the Work or fully or partially completed construction of the Owner or separate contractors by cutting, patching or otherwise altering such construction, or by excavation. The Contractor shall not cut or otherwise alter such construction by the Owner or a separate contractor except with written consent of the Owner and of such separate contractor; such consent shall not be unreasonably withheld. The Contractor shall not unreasonably withhold from the Owner or a separate contractor the Contractor's consent to cutting or otherwise altering the Work.

§ 3.15 CLEANING UP

§ 3.15.1 The Contractor shall keep the premises and surrounding area free from accumulation of waste materials or rubbish caused by operations under the Contract. At completion of the Work, the Contractor shall remove from and about the Project waste materials, rubbish, the Contractor's tools, construction equipment, machinery and surplus materials.

§ 3.15.2 If the Contractor fails to clean up as provided in the Contract Documents, the Owner may do so and the cost thereof shall be charged to the Contractor.

AIA Document A201™ - 1997, Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1981, 1983, 1986, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:28:35 on 09/24/2008 under Order No. 1000356659, which expires on 5/16/2009, and is not for resale.

User Notes:

(2404291890)

§ 3.16 ACCESS TO WORK

§ 3.16.1 The Contractor shall provide the Owner and Architect access to the Work in preparation and progress wherever located.

§ 3.17 ROYALTIES, PATENTS AND COPYRIGHTS

§ 3.17.1 The Contractor shall pay all royalties and license fees. The Contractor shall defend suits or claims for infringement of copyrights and patent rights and shall hold the Owner and Architect harmless from loss on account thereof, but shall not be responsible for such defense or loss when a particular design, process or product of a particular manufacturer or manufacturers is required by the Contract Documents or where the copyright violations are contained in Drawings, Specifications or other documents prepared by the Owner or Architect. However, if the Contractor has reason to believe that the required design, process or product is an infringement of a copyright or a patent, the Contractor shall be responsible for such loss unless such information is promptly furnished to the Architect.

§ 3.18 INDEMNIFICATION

§ 3.18.1 To the fullest extent permitted by law and to the extent claims, damages, losses or expenses are not covered by Project Management Protective Liability insurance purchased by the Contractor in accordance with Section 11.3, the Contractor shall indemnify and hold harmless the Owner, Architect, Architect's consultants, and agents and employees of any of them from and against claims, damages, losses and expenses, including but not limited to attorneys' fees, arising out of or resulting from performance of the Work, provided that such claim, damage, loss or expense is attributable to bodily injury, sickness, disease or death, or to injury to or destruction of tangible property (other than the Work itself), but only to the extent caused by the negligent acts or omissions of the Contractor, a Subcontractor, anyone directly or indirectly employed by them or anyone for whose acts they may be liable, regardless of whether or not such claim, damage, loss or expense is caused in part by a party indemnified hereunder. Such obligation shall not be construed to negate, abridge, or reduce other rights or obligations of indemnity which would otherwise exist as to a party or person described in this Section 3.18.

§ 3.18.2 In claims against any person or entity indemnified under this Section 3.18 by an employee of the Contractor, a Subcontractor, anyone directly or indirectly employed by them or anyone for whose acts they may be liable, the indemnification obligation under Section 3.18.1 shall not be limited by a limitation on amount or type of damages, compensation or benefits payable by or for the Contractor or a Subcontractor under workers' compensation acts, disability benefit acts or other employee benefit acts.

ARTICLE 4 ADMINISTRATION OF THE CONTRACT**§ 4.1 ARCHITECT**

§ 4.1.1 The Architect is the person lawfully licensed to practice architecture or an entity lawfully practicing architecture identified as such in the Agreement and is referred to throughout the Contract Documents as if singular in number. The term "Architect" means the Architect or the Architect's authorized representative.

§ 4.1.2 Duties, responsibilities and limitations of authority of the Architect as set forth in the Contract Documents shall not be restricted, modified or extended without written consent of the Owner, Contractor and Architect. Consent shall not be unreasonably withheld.

§ 4.1.3 If the employment of the Architect is terminated, the Owner shall employ a new Architect against whom the Contractor has no reasonable objection and whose status under the Contract Documents shall be that of the former Architect.

§ 4.2 ARCHITECT'S ADMINISTRATION OF THE CONTRACT

§ 4.2.1 The Architect will provide administration of the Contract as described in the Contract Documents, and will be an Owner's representative (1) during construction, (2) until final payment is due and (3) with the Owner's concurrence, from time to time during the one-year period for correction of Work described in Section 12.2. The Architect will have authority to act on behalf of the Owner only to the extent provided in the Contract Documents, unless otherwise modified in writing in accordance with other provisions of the Contract.

§ 4.2.2 The Architect, as a representative of the Owner, will visit the site at intervals appropriate to the stage of the Contractor's operations (1) to become generally familiar with and to keep the Owner informed about the progress and quality of the portion of the Work completed, (2) to endeavor to guard the Owner against defects and

AIA Document A201™ - 1997. Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1966, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 09/24/2008 under Order No. 1000356699_1 which expires on 5/15/2009, and is not for resale.

User Notes:

(2404291990)

deficiencies in the Work, and (3) to determine in general if the Work is being performed in a manner indicating that the Work, when fully completed, will be in accordance with the Contract Documents. However, the Architect will not be required to make exhaustive or continuous on-site inspections to check the quality or quantity of the Work. The Architect will neither have control over or charge of, nor be responsible for, the construction means, methods, techniques, sequences or procedures, or for the safety precautions and programs in connection with the Work, since these are solely the Contractor's rights and responsibilities under the Contract Documents, except as provided in Section 3.3.1.

§ 4.2.3 The Architect will not be responsible for the Contractor's failure to perform the Work in accordance with the requirements of the Contract Documents. The Architect will not have control over or charge of and will not be responsible for acts or omissions of the Contractor, Subcontractors, or their agents or employees, or any other persons or entities performing portions of the Work.

§ 4.2.4 Communications Facilitating Contract Administration. Except as otherwise provided in the Contract Documents or when direct communications have been specially authorized, the Owner and Contractor shall endeavor to communicate with each other through the Architect about matters arising out of or relating to the Contract. Communications by and with the Architect's consultants shall be through the Architect. Communications by and with Subcontractors and material suppliers shall be through the Contractor. Communications by and with separate contractors shall be through the Owner.

§ 4.2.5 Based on the Architect's evaluations of the Contractor's Applications for Payment, the Architect will review and certify the amounts due the Contractor and will issue Certificates for Payment in such amounts.

§ 4.2.6 The Architect will have authority to reject Work that does not conform to the Contract Documents. Whenever the Architect considers it necessary or advisable, the Architect will have authority to require inspection or testing of the Work in accordance with Sections 13.5.2 and 13.5.3, whether or not such Work is fabricated, installed or completed. However, neither this authority of the Architect nor a decision made in good faith either to exercise or not to exercise such authority shall give rise to a duty or responsibility of the Architect to the Contractor, Subcontractors, material and equipment suppliers, their agents or employees, or other persons or entities performing portions of the Work.

§ 4.2.7 The Architect will review and approve or take other appropriate action upon the Contractor's submittals such as Shop Drawings, Product Data and Samples, but only for the limited purpose of checking for conformance with information given and the design concept expressed in the Contract Documents. The Architect's action will be taken with such reasonable promptness as to cause no delay in the Work or in the activities of the Owner, Contractor or separate contractors, while allowing sufficient time in the Architect's professional judgment to permit adequate review. Review of such submittals is not conducted for the purpose of determining the accuracy and completeness of other details such as dimensions and quantities, or for substantiating instructions for installation or performance of equipment or systems, all of which remain the responsibility of the Contractor as required by the Contract Documents. The Architect's review of the Contractor's submittals shall not relieve the Contractor of the obligations under Sections 3.3, 3.5 and 3.12. The Architect's review shall not constitute approval of safety precautions or, unless otherwise specifically stated by the Architect, of any construction means, methods, techniques, sequences or procedures. The Architect's approval of a specific item shall not indicate approval of an assembly of which the item is a component.

§ 4.2.8 The Architect will prepare Change Orders and Construction Change Directives, and may authorize minor changes in the Work as provided in Section 7.4.

§ 4.2.9 The Architect will conduct inspections to determine the date or dates of Substantial Completion and the date of final completion, will receive and forward to the Owner, for the Owner's review and records, written warranties and related documents required by the Contract and assembled by the Contractor, and will issue a final Certificate for Payment upon compliance with the requirements of the Contract Documents.

§ 4.2.10 If the Owner and Architect agree, the Architect will provide one or more project representatives to assist in carrying out the Architect's responsibilities at the site. The duties, responsibilities and limitations of authority of such project representatives shall be as set forth in an exhibit to be incorporated in the Contract Documents.

AIA Document A201™ - 1997. Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1965, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 09/24/2008 under Order No. 1000356699_1 which expires on 5/18/2009, and is not for resale. User Notes: (2404281990)

§ 4.2.11 The Architect will interpret and decide matters concerning performance under and requirements of, the Contract Documents on written request of either the Owner or Contractor. The Architect's response to such requests will be made in writing within any time limits agreed upon or otherwise with reasonable promptness. If no agreement is made concerning the time within which interpretations required of the Architect shall be furnished in compliance with this Section 4.2, then delay shall not be recognized on account of failure by the Architect to furnish such interpretations until 15 days after written request is made for them.

§ 4.2.12 Interpretations and decisions of the Architect will be consistent with the intent of and reasonably inferable from the Contract Documents and will be in writing or in the form of drawings. When making such interpretations and initial decisions, the Architect will endeavor to secure faithful performance by both Owner and Contractor, will not show partiality to either and will not be liable for results of interpretations or decisions so rendered in good faith.

§ 4.2.13 The Architect's decisions on matters relating to aesthetic effect will be final if consistent with the intent expressed in the Contract Documents.

§ 4.3 CLAIMS AND DISPUTES

§ 4.3.1 Definition. A Claim is a demand or assertion by one of the parties seeking, as a matter of right, adjustment or interpretation of Contract terms, payment of money, extension of time or other relief with respect to the terms of the Contract. The term "Claim" also includes other disputes and matters in question between the Owner and Contractor arising out of or relating to the Contract. Claims must be initiated by written notice. The responsibility to substantiate Claims shall rest with the party making the Claim.

§ 4.3.2 Time Limits on Claims. Claims by either party must be initiated within 21 days after occurrence of the event giving rise to such Claim or within 21 days after the claimant first recognizes the condition giving rise to the Claim, whichever is later. Claims must be initiated by written notice to the Architect and the other party.

§ 4.3.3 Continuing Contract Performance. Pending final resolution of a Claim except as otherwise agreed in writing or as provided in Section 9.7.1 and Article 14, the Contractor shall proceed diligently with performance of the Contract and the Owner shall continue to make payments in accordance with the Contract Documents.

§ 4.3.4 Claims for Concealed or Unknown Conditions. If conditions are encountered at the site which are (1) subsurface or otherwise concealed physical conditions which differ materially from those indicated in the Contract Documents or (2) unknown physical conditions of an unusual nature, which differ materially from those ordinarily found to exist and generally recognized as inherent in construction activities of the character provided for in the Contract Documents, then notice by the observing party shall be given to the other party promptly before conditions are disturbed and in no event later than 21 days after first observance of the conditions. The Architect will promptly investigate such conditions and, if they differ materially and cause an increase or decrease in the Contractor's cost of, or time required for, performance of any part of the Work, will recommend an equitable adjustment in the Contract Sum or Contract Time, or both. If the Architect determines that the conditions at the site are not materially different from those indicated in the Contract Documents and that no change in the terms of the Contract is justified, the Architect shall so notify the Owner and Contractor in writing, stating the reasons. Claims by either party in opposition to such determination must be made within 21 days after the Architect has given notice of the decision. If the conditions encountered are materially different, the Contract Sum and Contract Time shall be equitably adjusted, but if the Owner and Contractor cannot agree on an adjustment in the Contract Sum or Contract Time, the adjustment shall be referred to the Architect for initial determination, subject to further proceedings pursuant to Section 4.4.

§ 4.3.5 Claims for Additional Cost. If the Contractor wishes to make Claim for an increase in the Contract Sum, written notice as provided herein shall be given before proceeding to execute the Work. Prior notice is not required for Claims relating to an emergency endangering life or property arising under Section 10.6.

§ 4.3.6 If the Contractor believes additional cost is involved for reasons including but not limited to (1) a written interpretation from the Architect, (2) an order by the Owner to stop the Work where the Contractor was not at fault, (3) a written order for a minor change in the Work issued by the Architect, (4) failure of payment by the Owner, (5) termination of the Contract by the Owner, (6) Owner's suspension or (7) other reasonable grounds, Claim shall be filed in accordance with this Section 4.3.

§ 4.3.7 Claims for Additional Time.

§ 4.3.7.1 If the Contractor wishes to make Claim for an increase in the Contract Time, written notice as provided herein shall be given. The Contractor's Claim shall include an estimate of cost and of probable effect of delay on progress of the Work. In the case of a continuing delay only one Claim is necessary.

§ 4.3.7.2 If adverse weather conditions are the basis for a Claim for additional time, such Claim shall be documented by data substantiating that weather conditions were abnormal for the period of time, could not have been reasonably anticipated and had an adverse effect on the scheduled construction.

§ 4.3.8 Injury or Damage to Person or Property. If either party to the Contract suffers injury or damage to person or property because of an act or omission of the other party, or of others for whose acts such party is legally responsible, written notice of such injury or damage, whether or not insured, shall be given to the other party within a reasonable time not exceeding 21 days after discovery. The notice shall provide sufficient detail to enable the other party to investigate the matter.

§ 4.3.9 If unit prices are stated in the Contract Documents or subsequently agreed upon, and if quantities originally contemplated are materially changed in a proposed Change Order or Construction Change Directive so that application of such unit prices to quantities of Work proposed will cause substantial inequity to the Owner or Contractor, the applicable unit prices shall be equitably adjusted.

§ 4.3.10 Claims for Consequential Damages. The Contractor and Owner waive Claims against each other for consequential damages arising out of or relating to this Contract. This mutual waiver includes:

1. damages incurred by the Owner for rental expenses, for losses of use, income, profit, financing, business and reputation, and for loss of management or employee productivity or of the services of such persons; and
2. damages incurred by the Contractor for principal office expenses including the compensation of personnel stationed there, for losses of financing, business and reputation, and for loss of profit except anticipated profit arising directly from the Work.

This mutual waiver is applicable, without limitation, to all consequential damages due to either party's termination in accordance with Article 14. Nothing contained in this Section 4.3.10 shall be deemed to preclude an award of liquidated direct damages, when applicable, in accordance with the requirements of the Contract Documents.

§ 4.4 RESOLUTION OF CLAIMS AND DISPUTES

§ 4.4.1 Decision of Architect. Claims, including those alleging an error or omission by the Architect but excluding those arising under Sections 10.3 through 10.5, shall be referred initially to the Architect for decision. An initial decision by the Architect shall be required as a condition precedent to mediation, arbitration or litigation of all Claims between the Contractor and Owner arising prior to the date final payment is due, unless 30 days have passed after the Claim has been referred to the Architect with no decision having been rendered by the Architect. The Architect will not decide disputes between the Contractor and persons or entities other than the Owner.

§ 4.4.2 The Architect will review Claims and within ten days of the receipt of the Claim take one or more of the following actions: (1) request additional supporting data from the claimant or a response with supporting data from the other party, (2) reject the Claim in whole or in part, (3) approve the Claim, (4) suggest a compromise, or (5) advise the parties that the Architect is unable to resolve the Claim if the Architect lacks sufficient information to evaluate the merits of the Claim or if the Architect concludes that, in the Architect's sole discretion, it would be inappropriate for the Architect to resolve the Claim.

§ 4.4.3 In evaluating Claims, the Architect may, but shall not be obligated to, consult with or seek information from either party or from persons with special knowledge or expertise who may assist the Architect in rendering a decision. The Architect may request the Owner to authorize retention of such persons at the Owner's expense.

§ 4.4.4 If the Architect requests a party to provide a response to a Claim or to furnish additional supporting data, such party shall respond, within ten days after receipt of such request, and shall either provide a response on the requested supporting data, advise the Architect when the response or supporting data will be furnished or advise the Architect that no supporting data will be furnished. Upon receipt of the response or supporting data, if any, the Architect will either reject or approve the Claim in whole or in part.

AIA Document A201™ - 1997. Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1981, 1983, 1986, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 09/24/2008 under Order No. 1000356699, which expires on 5/16/2009, and is not for resale.

User Notes:

(2404291990)

§ 4.4.5 The Architect will approve or reject Claims by written decision, which shall state the reasons therefor and which shall notify the parties of any change in the Contract Sum or Contract Time or both. The approval or rejection of a Claim by the Architect shall be final and binding on the parties but subject to mediation and arbitration.

§ 4.4.6 When a written decision of the Architect states that (1) the decision is final but subject to mediation and arbitration and (2) a demand for arbitration of a Claim covered by such decision must be made within 30 days after the date on which the party making the demand receives the final written decision, then failure to demand arbitration within said 30 days period shall result in the Architect's decision becoming final and binding upon the Owner and Contractor. If the Architect renders a decision after arbitration proceedings have been initiated, such decision may be entered as evidence, but shall not supersede arbitration proceedings unless the decision is acceptable to all parties concerned.

§ 4.4.7 Upon receipt of a Claim against the Contractor or at any time thereafter, the Architect or the Owner may, but is not obligated to, notify the surety, if any, of the nature and amount of the Claim. If the Claim relates to a possibility of a Contractor's default, the Architect or the Owner may, but is not obligated to, notify the surety and request the surety's assistance in resolving the controversy.

§ 4.4.8 If a Claim relates to or is the subject of a mechanic's lien, the party asserting such Claim may proceed in accordance with applicable law to comply with the lien notice or filing deadlines prior to resolution of the Claim by the Architect, by mediation or by arbitration.

§ 4.5 MEDIATION

§ 4.5.1 Any Claim arising out of or related to the Contract, except Claims relating to aesthetic effect and except those waived as provided for in Sections 4.3.10, 9.10.4 and 9.10.5 shall, after initial decision by the Architect or 30 days after submission of the Claim to the Architect, be subject to mediation as a condition precedent to arbitration or the institution of legal or equitable proceedings by either party.

§ 4.5.2 The parties shall endeavor to resolve their Claims by mediation which, unless the parties mutually agree otherwise, shall be in accordance with the Construction Industry Mediation Rules of the American Arbitration Association currently in effect. Request for mediation shall be filed in writing with the other party to the Contract and with the American Arbitration Association. The request may be made concurrently with the filing of a demand for arbitration but, in such event, mediation shall proceed in advance of arbitration or legal or equitable proceedings, which shall be stayed pending mediation for a period of 60 days from the date of filing, unless stayed for a longer period by agreement of the parties or court order.

§ 4.5.3 The parties shall share the mediator's fee and any filing fees equally. The mediation shall be held in the place where the Project is located, unless another location is mutually agreed upon. Agreements reached in mediation shall be enforceable as settlement agreements in any court having jurisdiction thereof.

§ 4.6 ARBITRATION

§ 4.6.1 Any Claim arising out of or related to the Contract, except Claims relating to aesthetic effect and except those waived as provided for in Sections 4.3.10, 9.10.4 and 9.10.5, shall, after decision by the Architect or 30 days after submission of the Claim to the Architect, be subject to arbitration. Prior to arbitration, the parties shall endeavor to resolve disputes by mediation in accordance with the provisions of Section 4.5.

§ 4.6.2 Claims not resolved by mediation shall be decided by arbitration which, unless the parties mutually agree otherwise, shall be in accordance with the Construction Industry Arbitration Rules of the American Arbitration Association currently in effect. The demand for arbitration shall be filed in writing with the other party to the Contract and with the American Arbitration Association, and a copy shall be filed with the Architect. Location of any Arbitration will be Antigua.

§ 4.6.3 A demand for arbitration shall be made within the time limits specified in Sections 4.4.6 and 4.6.1 as applicable, and in other cases within a reasonable time after the Claim has arisen, and in no event shall it be made after the date when institution of legal or equitable proceedings based on such Claim would be barred by the applicable statute of limitations as determined pursuant to Section 13.7.

Init.

AIA Document A201™ - 1987. Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1966, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 09/24/2008 under Order No. 1000356699, 1 which expires on 5/16/2009, and is not for resale.
User Notes (2404291990)

21

§ 4.6.4 Limitation on Consolidation or Joinder. No arbitration arising out of or relating to the Contract shall include, by consolidation or joinder or in any other manner, the Architect, the Architect's employees or consultants, except by written consent containing specific reference to the Agreement and signed by the Architect, Owner, Contractor and any other person or entity sought to be joined. No arbitration shall include, by consolidation or joinder or in any other manner, parties other than the Owner, Contractor, a separate contractor as described in Article 6 and other persons substantially involved in a common question of fact or law whose presence is required if complete relief is to be accorded in arbitration. No person or entity other than the Owner, Contractor or a separate contractor as described in Article 6 shall be included as an original third party or additional third party to an arbitration whose interest or responsibility is insubstantial. Consent to arbitration involving an additional person or entity shall not constitute consent to arbitration of a Claim not described therein or with a person or entity not named or described therein. The foregoing agreement to arbitrate and other agreements to arbitrate with an additional person or entity duly consented to by parties to the Agreement shall be specifically enforceable under applicable law in any court having jurisdiction thereof.

§ 4.6.5 Claims and Timely Assertion of Claims. The party filing a notice of demand for arbitration must assert in the demand all Claims then known to that party on which arbitration is permitted to be demanded.

§ 4.6.6 Judgment on Final Award. The award rendered by the arbitrator or arbitrators shall be final, and judgment may be entered upon it in accordance with applicable law in any court having jurisdiction thereof.

ARTICLE 5 SUBCONTRACTORS

§ 5.1 DEFINITIONS

§ 5.1.1 A Subcontractor is a person or entity who has a direct contract with the Contractor to perform a portion of the Work at the site. The term "Subcontractor" is referred to throughout the Contract Documents as if singular in number and means a Subcontractor or an authorized representative of the Subcontractor. The term "Subcontractor" does not include a separate contractor or subcontractors of a separate contractor.

§ 5.1.2 A Sub-subcontractor is a person or entity who has a direct or indirect contract with a Subcontractor to perform a portion of the Work at the site. The term "Sub-subcontractor" is referred to throughout the Contract Documents as if singular in number and means a Sub-subcontractor or an authorized representative of the Sub-subcontractor.

§ 5.2 AWARD OF SUBCONTRACTS AND OTHER CONTRACTS FOR PORTIONS OF THE WORK

§ 5.2.1 Unless otherwise stated in the Contract Documents or the bidding requirements, the Contractor, as soon as practicable after award of the Contract, shall furnish in writing to the Owner through the Architect the names of persons or entities (including those who are to furnish materials or equipment fabricated to a special design) proposed for each principal portion of the Work. The Architect will promptly reply to the Contractor in writing stating whether or not the Owner or the Architect, after due investigation, has reasonable objection to any such proposed person or entity. Failure of the Owner or Architect to reply promptly shall constitute notice of no reasonable objection.

§ 5.2.2 The Contractor shall not contract with a proposed person or entity to whom the Owner or Architect has made reasonable and timely objection. The Contractor shall not be required to contract with anyone to whom the Contractor has made reasonable objection.

§ 5.2.3 If the Owner or Architect has reasonable objection to a person or entity proposed by the Contractor, the Contractor shall propose another to whom the Owner or Architect has no reasonable objection. If the proposed but rejected Subcontractor was reasonably capable of performing the Work, the Contract Sum and Contract Time shall be increased or decreased by the difference, if any, occasioned by such change, and an appropriate Change Order shall be issued before commencement of the substitute Subcontractor's Work. However, no increase in the Contract Sum or Contract Time shall be allowed for such change unless the Contractor has acted promptly and responsively in submitting names as required.

§ 5.2.4 The Contractor shall not change a Subcontractor, person or entity previously selected if the Owner or Architect makes reasonable objection to such substitute.

§ 5.3 SUBCONTRACTUAL RELATIONS

§ 5.3.1 By appropriate agreement, written where legally required for validity, the Contractor shall require each Subcontractor, to the extent of the Work to be performed by the Subcontractor, to be bound to the Contractor by terms of the Contract Documents, and to assume toward the Contractor all the obligations and responsibilities, including the responsibility for safety of the Subcontractor's Work, which the Contractor, by these Documents, assumes toward the Owner and Architect. Each subcontract agreement shall preserve and protect the rights of the Owner and Architect under the Contract Documents with respect to the Work to be performed by the Subcontractor so that subcontracting thereof will not prejudice such rights, and shall allow to the Subcontractor, unless specifically provided otherwise in the subcontract agreement, the benefit of all rights, remedies and redress against the Contractor that the Contractor, by the Contract Documents, has against the Owner. Where appropriate, the Contractor shall require each Subcontractor to enter into similar agreements with Sub-subcontractors. The Contractor shall make available to each proposed Subcontractor, prior to the execution of the subcontract agreement, copies of the Contract Documents to which the Subcontractor will be bound, and, upon written request of the Subcontractor, identify to the Subcontractor terms and conditions of the proposed subcontract agreement which may be at variance with the Contract Documents. Subcontractors will similarly make copies of applicable portions of such documents available to their respective proposed Sub-subcontractors.

§ 5.4 CONTINGENT ASSIGNMENT OF SUBCONTRACTS

§ 5.4.1 Each subcontract agreement for a portion of the Work is assigned by the Contractor to the Owner provided that:

1. assignment is effective only after termination of the Contract by the Owner for cause pursuant to Section 14.2 and only for those subcontract agreements which the Owner accepts by notifying the Subcontractor and Contractor in writing; and
2. assignment is subject to the prior rights of the surety, if any, obligated under bond relating to the Contract.

§ 5.4.2 Upon such assignment, if the Work has been suspended for more than 30 days, the Subcontractor's compensation shall be equitably adjusted for increases in cost resulting from the suspension.

ARTICLE 6 CONSTRUCTION BY OWNER OR BY SEPARATE CONTRACTORS**§ 6.1 OWNER'S RIGHT TO PERFORM CONSTRUCTION AND TO AWARD SEPARATE CONTRACTS**

§ 6.1.1 The Owner reserves the right to perform construction or operations related to the Project with the Owner's own forces, and to award separate contracts in connection with other portions of the Project or other construction or operations on the site under Conditions of the Contract identical or substantially similar to these including those portions related to insurance and waiver of subrogation. If the Contractor claims that delay or additional cost is involved because of such action by the Owner, the Contractor shall make such Claim as provided in Section 4.3.

§ 6.1.2 When separate contracts are awarded for different portions of the Project or other construction or operations on the site, the term "Contractor" in the Contract Documents in each case shall mean the Contractor who executes each separate Owner-Contractor Agreement.

§ 6.1.3 The Owner shall provide for coordination of the activities of the Owner's own forces and of each separate contractor with the Work of the Contractor, who shall cooperate with them. The Contractor shall participate with other separate contractors and the Owner in reviewing their construction schedules when directed to do so. The Contractor shall make any revisions to the construction schedule deemed necessary after a joint review and mutual agreement. The construction schedules shall then constitute the schedules to be used by the Contractor, separate contractors and the Owner until subsequently revised.

§ 6.1.4 Unless otherwise provided in the Contract Documents, when the Owner performs construction or operations related to the Project with the Owner's own forces, the Owner shall be deemed to be subject to the same obligations and to have the same rights which apply to the Contractor under the Conditions of the Contract, including, without excluding others, those stated in Article 3, this Article 6 and Articles 10, 11 and 12.

§ 6.2 MUTUAL RESPONSIBILITY

§ 6.2.1 The Contractor shall afford the Owner and separate contractors reasonable opportunity for introduction and storage of their materials and equipment and performance of their activities, and shall connect and coordinate the Contractor's construction and operations with theirs as required by the Contract Documents.

AIA Document A201™, 1987. Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1981, 1983, 1986, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 09/24/2008 under Order No. 1000356699, which expires on 5/19/2009, and is not for resale.

User Notes:

(2404291930)

§ 6.2.2 If part of the Contractor's Work depends for proper execution or results upon construction or operations by the Owner or a separate contractor, the Contractor shall, prior to proceeding with that portion of the Work, promptly report to the Architect apparent discrepancies or defects in such other construction that would render it unsuitable for such proper execution and results. Failure of the Contractor so to report shall constitute an acknowledgment that the Owner's or separate contractor's completed or partially completed construction is fit and proper to receive the Contractor's Work, except as to defects not then reasonably discoverable.

§ 6.2.3 The Owner shall be reimbursed by the Contractor for costs incurred by the Owner which are payable to a separate contractor because of delays, improperly timed activities or defective construction of the Contractor. The Owner shall be responsible to the Contractor for costs incurred by the Contractor because of delays, improperly timed activities, damage to the Work or defective construction of a separate contractor.

§ 6.2.4 The Contractor shall promptly remedy damage wrongfully caused by the Contractor to completed or partially completed construction or to property of the Owner or separate contractors as provided in Section 10.2.5.

§ 6.2.5 The Owner and each separate contractor shall have the same responsibilities for cutting and patching as are described for the Contractor in Section 3.14.

§ 6.3 OWNER'S RIGHT TO CLEAN UP

§ 6.3.1 If a dispute arises among the Contractor, separate contractors and the Owner as to the responsibility under their respective contracts for maintaining the premises and surrounding area free from waste materials and rubbish, the Owner may clean up and the Architect will allocate the cost among those responsible.

ARTICLE 7 - CHANGES IN THE WORK

§ 7.1 GENERAL

§ 7.1.1 Changes in the Work may be accomplished after execution of the Contract, and without invalidating the Contract, by Change Order, Construction Change Directive or order for a minor change in the Work, subject to the limitations stated in this Article 7 and elsewhere in the Contract Documents.

§ 7.1.2 A Change Order shall be based upon agreement among the Owner, Contractor and Architect; a Construction Change Directive requires agreement by the Owner and Architect and may or may not be agreed to by the Contractor; an order for a minor change in the Work may be issued by the Architect alone.

§ 7.1.3 Changes in the Work shall be performed under applicable provisions of the Contract Documents, and the Contractor shall proceed promptly, unless otherwise provided in the Change Order, Construction Change Directive or order for a minor change in the Work.

§ 7.2 CHANGE ORDERS

§ 7.2.1 A Change Order is a written instrument prepared by the Architect and signed by the Owner, Contractor and Architect, stating their agreement upon all of the following:

1. change in the Work;
2. the amount of the adjustment, if any, in the Contract Sum; and
3. the extent of the adjustment, if any, in the Contract Time.

§ 7.2.2 Methods used in determining adjustments to the Contract Sum may include those listed in Section 7.3.3.

§ 7.3 CONSTRUCTION CHANGE DIRECTIVES

§ 7.3.1 A Construction Change Directive is a written order prepared by the Architect and signed by the Owner and Architect, directing a change in the Work prior to agreement on adjustment, if any, in the Contract Sum or Contract Time, or both. The Owner may by Construction Change Directive, without invalidating the Contract, order changes in the Work within the general scope of the Contract consisting of additions, deletions or other revisions, the Contract Sum and Contract Time being adjusted accordingly.

§ 7.3.2 A Construction Change Directive shall be used in the absence of total agreement on the terms of a Change Order.

Init.

AIA Document A201™ - 1997. Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1965, 1970, 1976, 1987, and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 09/24/2009 under Order No. 1000356699, 1 which expires on 5/16/2009, and is not for resale.

User Notes:

(2404291990)

§ 7.3.3 If the Construction Change Directive provides for an adjustment to the Contract Sum, the adjustment shall be based on one of the following methods:

1. mutual acceptance of a lump sum properly itemized and supported by sufficient substantiating data to permit evaluation;
2. unit prices stated in the Contract Documents or subsequently agreed upon;
3. cost to be determined in a manner agreed upon by the parties and a mutually acceptable fixed or percentage fee; or
4. as provided in Section 7.3.6.

§ 7.3.4 Upon receipt of a Construction Change Directive, the Contractor shall promptly proceed with the change in the Work involved and advise the Architect of the Contractor's agreement or disagreement with the method, if any, provided in the Construction Change Directive for determining the proposed adjustment in the Contract Sum or Contract Time.

§ 7.3.5 A Construction Change Directive signed by the Contractor indicates the agreement of the Contractor therewith, including adjustment in Contract Sum and Contract Time or the method for determining them. Such agreement shall be effective immediately and shall be recorded as a Change Order.

§ 7.3.6 If the Contractor does not respond promptly or disagrees with the method for adjustment in the Contract Sum, the method and the adjustment shall be determined by the Architect on the basis of reasonable expenditures and savings of those performing the Work attributable to the change, including, in case of an increase in the Contract Sum, a reasonable allowance for overhead and profit. In such case, and also under Section 7.3.3.3, the Contractor shall keep and present, in such form as the Architect may prescribe, an itemized accounting together with appropriate supporting data. Unless otherwise provided in the Contract Documents, costs for the purposes of this Section 7.3.6 shall be limited to the following:

1. costs of labor, including social security, old age and unemployment insurance, fringe benefits required by agreement or custom, and workers' compensation insurance;
2. costs of materials, supplies and equipment, including cost of transportation, whether incorporated or consumed;
3. rental costs of machinery and equipment, exclusive of hand tools, whether rented from the Contractor or others;
4. costs of premiums for all bonds and insurance, permit fees, and sales, use or similar taxes related to the Work; and
5. additional costs of supervision and field office personnel directly attributable to the change.

§ 7.3.7 The amount of credit to be allowed by the Contractor to the Owner for a deletion or change which results in a net decrease in the Contract Sum shall be actual net cost as confirmed by the Architect. When both additions and credits covering related Work or substitutions are involved in a change, the allowance for overhead and profit shall be figured on the basis of net increase, if any, with respect to that change.

§ 7.3.8 Pending final determination of the total cost of a Construction Change Directive to the Owner, amounts not in dispute for such changes in the Work shall be included in Applications for Payment accompanied by a Change Order indicating the parties' agreement with part or all of such costs. For any portion of such cost that remains in dispute, the Architect will make an interim determination for purposes of monthly certification for payment for those costs. That determination of cost shall adjust the Contract Sum on the same basis as a Change Order, subject to the right of either party to disagree and assert a claim in accordance with Article 4.

§ 7.3.9 When the Owner and Contractor agree with the determination made by the Architect concerning the adjustments in the Contract Sum and Contract Time, or otherwise reach agreement upon the adjustments, such agreement shall be effective immediately and shall be recorded by preparation and execution of an appropriate Change Order.

§ 7.4 MINOR CHANGES IN THE WORK

§ 7.4.1 The Architect will have authority to order minor changes in the Work not involving adjustment in the Contract Sum or extension of the Contract Time and not inconsistent with the intent of the Contract Documents. Such changes shall be effected by written order and shall be binding on the Owner and Contractor. The Contractor shall carry out such written orders promptly.

AIA Document A201™ - 1997. Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1963, 1966, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 15:25:35 on 08/24/2008 under Order No. 1000356699, which expires on 6/16/2009, and is not for resale.

User Notes:

(2404291990)

AIA 000040

ARTICLE 8 TIME**§ 8.1 DEFINITIONS**

§ 8.1.1 Unless otherwise provided, Contract Time is the period of time, including authorized adjustments, allotted in the Contract Documents for Substantial Completion of the Work.

§ 8.1.2 The date of commencement of the Work is the date established in the Agreement.

§ 8.1.3 The date of Substantial Completion is the date certified by the Architect in accordance with Section 9.8.

§ 8.1.4 The term "day" as used in the Contract Documents shall mean calendar day unless otherwise specifically defined.

§ 8.2 PROGRESS AND COMPLETION

§ 8.2.1 Time limits stated in the Contract Documents are of the essence of the Contract. By executing the Agreement the Contractor confirms that the Contract Time is a reasonable period for performing the Work.

§ 8.2.2 The Contractor shall not knowingly, except by agreement or instruction of the Owner in writing, prematurely commence operations on the site or elsewhere prior to the effective date of insurance required by Article 11 to be furnished by the Contractor and Owner. The date of commencement of the Work shall not be changed by the effective date of such insurance. Unless the date of commencement is established by the Contract Documents or a notice to proceed given by the Owner, the Contractor shall notify the Owner in writing not less than five days or other agreed period before commencing the Work to permit the timely filing of mortgages, mechanic's liens and other security interests.

§ 8.2.3 The Contractor shall proceed expeditiously with adequate forces and shall achieve Substantial Completion within the Contract Time.

§ 8.3 DELAYS AND EXTENSIONS OF TIME

§ 8.3.1 If the Contractor is delayed at any time in the commencement or progress of the Work by an act or neglect of the Owner or Architect, or of an employee of either, or of a separate contractor employed by the Owner, or by changes ordered in the Work, or by labor disputes, fire, unusual delay in deliveries, unavoidable casualties, or other causes beyond the Contractor's control, or by delay authorized by the Owner pending mediation and arbitration, or by other causes which the Architect determines may justify delay, then the Contract Time shall be extended by Change Order for such reasonable time as the Architect may determine.

§ 8.3.2 Claims relating to time shall be made in accordance with applicable provisions of Section 4.3.

§ 8.3.3 This Section 8.3 does not preclude recovery of damages for delay by either party under other provisions of the Contract Documents.

ARTICLE 9 PAYMENTS AND COMPLETION**§ 9.1 CONTRACT SUM**

§ 9.1.1 The Contract Sum is stated in the Agreement and, including authorized adjustments, is the total amount payable by the Owner to the Contractor for performance of the Work under the Contract Documents.

§ 9.2 SCHEDULE OF VALUES

§ 9.2.1 Before the first Application for Payment, the Contractor shall submit to the Architect a schedule of values allocated to various portions of the Work, prepared in such form and supported by such data to substantiate its accuracy as the Architect may require. This schedule, unless objected to by the Architect, shall be used as a basis for reviewing the Contractor's Applications for Payment.

§ 9.3 APPLICATIONS FOR PAYMENT

§ 9.3.1 At least ten days before the date established for each progress payment, the Contractor shall submit to the Architect an Itemized Application for Payment for operations completed in accordance with the schedule of values. Such application shall be notarized, if required, and supported by such data substantiating the Contractor's right to

AIA Document A201™ - 1997. Copyright © 1911, 1915, 1918, 1925, 1937, 1951, 1958, 1961, 1983, 1988, 1970, 1976, 1987 and 1997 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 13:26:35 on 09/24/2008 under Order No. 1000356699 - 1 which expires on 5/15/2009, and is not for resale.

User Notes:

(2404281890)

AUA 000041